



William Cass, P.E.
Commissioner

THE STATE OF NEW HAMPSHIRE
DEPARTMENT OF TRANSPORTATION

3A

FEB 11 2026



David Rodrigue, P.E.
Assistant Commissioner

Michelle L. Winters
Deputy Commissioner

Her Excellency, Governor Kelly A. Ayotte
and the Honorable Council
State House
Concord, New Hampshire 03301

Bureau of Construction
January 5, 2026

INFORMATIONAL ITEM

The Department of Transportation requests placing this item on the Consent Calendar.

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006, the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits a summary report of active projects that may require contingency use. Attached please find the year end summary report for 2025. The "Final Balance" column highlights any contract that used contingencies in 2025 with a negative final balance amount.

Respectfully,

William J. Cass
Commissioner

WO/NH/mw

Attachment:

s:\construction\secure\!-office\contingency reporting\gc contingency cover letter 01 05 2026.docx



Construction Contract Final Payment Report

End Dates Between January 1, 2025 and December 31, 2025

Jan 5, 2026

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
HINSDALE, NH - BRATTLEBORO, VT	12210	12210C	A004(152)	3/23/21	\$50,608,669.73	4/29/21	\$61,170,535.69	\$63,757,150.85	-\$2,586,615.16	-4%	5%	9/27/21	9/23/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
CONSTRUCTION OF THE NEW BRIDGE OVER THE CONNECTICUT RIVER	BRIDGE REPLACEMENT	NH 119	REED & REED INC dba REED & REED GENERAL CONTRACTORS	HANSEN, JARRETT	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
NASHUA-MERRIMACK-BEDFORD	13761E	13761E		2/28/23	\$18,964,254.75	3/23/23	\$22,579,444.00	\$20,646,265.22	\$1,933,178.78	9%	5%	6/2/23	7/24/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
FE EVERETT TURNPIKE WIDENING IN MERRIMACK OF A 2-LANE SECTION FROM BEDFORD RD TO SOUTH OF EXIT 13.	ROADWAY	FE EVERETT TURNPIKE	AUDLEY, R. S., INC.	MCHALE, JAMES	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
DISTRICT 1	16161	16161M		2/27/24	\$6,032,448.30	3/19/24	\$6,072,780.60	\$5,548,108.54	\$524,672.06	9%	0%	6/10/24	5/30/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 1	RESURFACING	VARIOUS	PIKE INDUSTRIES, INC.	COUTURE, LUC	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
SPRINGFIELD	20509	20509	X-A002(078)	9/24/24	\$2,353,999.00	10/17/24	\$2,479,850.00	\$2,367,428.94	\$112,421.06	5%	10%	1/28/25	10/24/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
GEORGES MILLS RD OVER STAR LAKE OUTLET INT. OF FISHER CORNER RD - REPLACE TWIN 5' DIA CULVERTS	BRIDGE REPLACEMENT	GEORGES MILLS ROAD	SARGENT CORPORATION	HAMEL, KYLE	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
DOVER - ROCHESTER	29440	29440		7/20/21	\$21,234,749.63	8/12/21	\$23,286,281.15	\$23,835,983.67	-\$549,702.52	-2%	5%	11/10/21	5/2/25
Description	Project Type		Route/Road			Contractor		Contract Admin	DCE				
CONSTRUCT ALL ELECTRONIC TOLLING AT DOVER AND ROCHESTER TOLL PLAZAS.	TOLL PLAZA		SPAULDING TURNPIKE			AUDLEY, R. S., INC.		CHESTNUT, ADAM	CHESTNUT, ADAM				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
ANDOVER	40392	40392	X-A004(384)	9/24/24	\$4,216,977.54	10/17/24	\$4,684,000.06	\$4,696,878.22	-\$12,878.16	-0%	8%	2/28/25	10/28/25
Description	Project Type		Route/Road			Contractor		Contract Admin	DCE				
REPLACEMENT OF BRIDGE CARRYING US 4 OVER BLACKWATER RIVER (143/077)	BRIDGE REPLACEMENT		US 4			AUDLEY, R. S., INC.		SIMONELLA, DAVID	BOWLES, JAMES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
OSSIPEE-MILAN	40845	40845	X-A004(504)	3/11/25	\$445,350.00	4/3/25	\$365,910.00	\$276,375.03	\$89,534.97	24%	10%	9/4/25	9/22/25
Description	Project Type		Route/Road			Contractor		Contract Admin	DCE				
INSTALLATION OF RUMBLE STRIPS ALONG STATE ROADWAYS.	RUMBLE STRIP		NH ROUTE 16			SURFACE PREPARATION TECHNOLOGIES LLC		CORNELL, LLOYD	BOWLES, JAMES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
CONWAY	42522	42522	X-A004(891)	9/17/24	\$3,966,560.95	10/10/24	\$4,116,169.85	\$3,737,886.66	\$378,283.19	9%	5%	1/21/25	12/12/25
Description	Project Type		Route/Road			Contractor		Contract Admin	DCE				
IMPLEMENT INTERSECTION SAFETY IMPROVEMENTS	INTERSECTION		US 302 / EAST CONWAY RD			COLEMAN ALVIN J & SON INC		MACDONALD, MATTHEW	BOWLES, JAMES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
MANCHESTER-HOOKSETT	42753	42753	X-A004(960)	9/19/23	\$10,238,191.37	10/19/23	\$10,099,519.60	\$9,625,821.11	\$473,698.49	5%	6%	3/12/24	12/24/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
ADDRESS PRESERVATION NEEDS ON 5 BRIDGES IN MANCHESTER & HOOKSETT ON I-93 NB.	BRIDGE	I-93 NB	SWETT, E. D. INC.	WILMOT, BRIAN	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
PITTSBURG	42850F	42850F		3/5/24	\$653,681.00	3/28/24	\$784,000.00	\$707,547.57	\$76,452.43	10%	5%	8/5/24	6/6/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
FUEL SYSTEM REPLACEMENT AT PITTSBURG LOWER PATROL SHED #101L.	UNDERGROUND STORAGE TANKS	US 3	STEPHENS-MARQUIS ASSOCIATES	CAOUCETTE, DANIEL	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
COLUMBIA	43441	43441	X-A005(109)	7/9/24	\$1,069,765.00	8/1/24	\$1,147,769.00	\$1,126,584.98	\$21,184.02	2%	10%	3/11/25	11/24/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
REPLACEMENT OF AN EXISTING CONCRETE BOX CULVERT (US 3) LOCATED 1000' NORTH OF JORDAN HILL RD.	CULVERT REPLACEMENT	US ROUTE 3	SICARD INC, J P	JOACHIM, CHRISTOPHER	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
HAVERHILL - BATH	43445	43445		7/16/24	\$978,060.50	8/8/24	\$898,412.30	\$650,874.76	\$247,537.54	28%	10%	4/15/25	6/26/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
NH 135 BRIDGE PRESERVATION EFFORTS FOR NH135 OVER AMMONOOSUC RIVER IN BATH (BR. NO. 071/063).	BRIDGE	NH135	PIPER, R. M. INC.	POTTER, JEFFERY	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
PLYMOUTH-CAMPTON-THORNTON	43871	43871	X-A005(294)	9/26/23	\$10,440,239.26	11/9/23	\$11,316,500.76	\$10,557,713.09	\$758,787.67	7%	5%	4/9/24	7/11/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
PAVEMENT PRESERVATION - FHWA EDC-6 TOPS DEMO PROJECT FOR SMA & ARGG	PAVEMENT PRESERVATION	I93	PIKE INDUSTRIES, INC.	DOUGHTY, PATRICK	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
SOMERSWORTH-ROCHESTER/BARRINGTON-ROCHESTER	43927	43927	X-A005(541)	11/12/24	\$3,779,944.50	12/5/24	\$4,178,553.98	\$3,820,956.13	\$357,597.85	9%	5%	4/22/25	9/22/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
PAVEMENT PRESERVATION PROJECT TO KEEP THE SECTIONS OF ROADWAY IN PAVEMENT PRESERVATION MODE.	RESURFACING	NH 125 & OLD ROCHESTER RD/OLD DOVER RD	BROX INDUSTRIES, INC.	GADBOIS, MICHAEL	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
LEE/EPSOM-LEE	44019	44019	X-A005(332)	10/24/23	\$9,294,114.97	11/16/23	\$10,011,909.25	\$8,831,273.41	\$1,180,635.84	12%	5%	3/13/24	10/6/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING SECTIONS OF US ROUTE 4 AND NH ROUTE 125	PAVEMENT PRESERVATION	US ROUTE 4 & NH ROUTE 125	CONTINENTAL PAVING INC	KAKADIA, ASHOK	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
SALEM-DERRY	44028	44028	X-A005(290)	1/9/24	\$5,181,610.50	2/8/24	\$4,737,723.86	\$4,219,609.54	\$518,114.32	11%	5%	4/16/24	4/22/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF NH ROUTE 28 IN DISTRICT 5	RESURFACING	NH ROUTE 28	BROX INDUSTRIES, INC.	COMMERFORD, MARK	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE TIER 2	44068	44068	X-A005(328)	10/1/24	\$7,451,412.50	10/24/24	\$7,158,333.90	\$7,029,544.00	\$128,789.90	2%	5%	4/22/25	10/21/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF SECTIONS OF NH 11, NH 25, AND NH 118	RESURFACING	NH11, NH 25, & NH 118	CONTINENTAL PAVING INC	BENNETT, CARTER	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE	44070	44070	X-A005(330)	1/16/24	\$8,533,820.70	2/8/24	\$9,738,338.95	\$8,984,083.70	\$754,255.25	8%	5%	4/25/24	8/29/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF SECTIONS OF NH25/NH113, NH 11, NH 11D, NH 28, AND NH 28A	RESURFACING	NH25/NH113, NH 11, NH 11D, NH 28, & NH 28A	PIKE INDUSTRIES, INC.	WATTON, JONATHAN	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
BATH	44094	44094	X-A005(313)	1/28/25	\$1,577,012.50	2/20/25	\$1,013,144.88	\$950,615.08	\$62,529.81	6%	10%	6/11/25	9/10/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
REPLACE OR REHAB 4' X 4' X 110' CONCRETE BOX CULVERT UNDER NH 135, 150' NORTH OF LOCKE RD.	CULVERT REPLACEMENT	NH ROUTE 135	KIRK FENOFF & SON EXCAVATING LLC	POTTER, JEFFERY	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
LEE	44100	44100	X-A005(317)	7/30/24	\$1,011,948.25	8/22/24	\$1,437,286.35	\$1,698,920.76	-\$261,634.41	-18%	10%	12/9/24	8/13/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
PRES EFFORTS ON 2 BRS IN LEE - (103/078 LEE HOOK RD OVER LAMPREY RIV & 050/055 NH152 OVER N RIVER)	BRIDGE	LEE HOOK RD & NH152	EVROKS CORPORATION	LORING, JEFFREY	CHESTNUT, ADAM

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
ALSTEAD	44101	44101		1/14/25	\$313,006.60	2/6/25	\$331,081.75	\$229,483.30	\$101,598.45	31%	10%	6/23/25	9/2/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
SLOPE STABILIZATION THAT INCLUDES RESIDENTIAL BUILDING DEMOLITION	SLOPE STABILIZATION		10 SUMMER ST BUILDING DEMO		BERG CONTRACTING & CONSTRUCTION LLC		SPINGOLA, CHRISTOPHER		CHAPMAN, TIMOTHY				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE SIGNALS	44182	43881, 44151, 44182		8/8/23	\$193,360.00	8/31/23	\$178,076.00	\$171,030.88	\$7,045.12	4%	15%	9/9/24	1/6/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
INSTALL POWER METERS AND PEDESTALS AND VARIOUS RELATED TASKS AT VARIOUS EXISTING TRAFFIC SIGNALS	SIGNALIZATION		VARIOUS INTERSECTIONS		PINE RIDGE TECHNOLOGIES INC		KENNEDY, KEVIN		WILSON, DEAN				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
HINSDALE/WINCHESTER/FITZWILLI AM	44187	44187	X-A005(341)	10/15/24	\$1,998,985.00	11/7/24	\$1,981,870.00	\$1,639,426.31	\$342,443.69	17%	10%	3/17/25	9/16/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
GUARDRAIL UPGRADES IN HINSDALE, WINCHESTER, AND FITZWILLIAM, ROUTES 10, 12 AND 119.	GUARDRAIL		ROUTE 10/12/119		C.W. SLITER & SONS LLC dba CWS FENCE & GUARDRAIL		LOWE, STEPHEN		CHAPMAN, TIMOTHY				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
SUTTON	44212	44212		8/27/24	\$1,131,015.00	9/19/24	\$1,097,913.50	\$968,934.61	\$128,978.89	12%	10%	5/1/25	12/22/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
REPLACEMENT OF 48" CMP IN SUTTON, CARRYING THISTLE BROOK UNDER ROUTE 114, JUST SOUTH OF VILLAGE RD	CULVERT REPLACEMENT		ROUTE 114		BERG CONTRACTING & CONSTRUCTION LLC		FLYNN, DAVID		CHAPMAN, TIMOTHY				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
MERRIMACK	44256	44256, 44805		8/27/24	\$137,600.00	9/19/24	\$108,279.00	\$94,484.40	\$13,794.60	13%	11%	8/19/25	9/15/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
REPAIR/REPLACE SIGNAL EQUIPMENT DAMAGED BY MOTOR VEHICLE CRASH	SIGNALIZATION		US 3 AND MAPLE RIDGE/BRUNSWICK RDS		PINE RIDGE TECHNOLOGIES INC		KENNEDY, KEVIN		TEDESCHI, GREGORY				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
WOODSTOCK	44259	44259, 44259	X-A005(373)	8/20/24	\$5,871,000.00	9/12/24	\$4,171,918.00	\$4,087,923.23	\$83,994.77	2%	5%	3/11/25	11/25/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
PAINTING 4 BRIDGES ON I-93 IN WOODSTOCK (2 OVER US 3 & NHRR AND 2 OVER PEMI RIVER)	BRIDGE PAINTING		I-93		MONOKO LLC		DOUGHTY, PATRICK		FLANDERS, CHARLES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
ALTON	44456	44456	X-A005(504)	3/4/25	\$1,267,500.00	3/27/25	\$1,244,972.00	\$1,152,118.69	\$92,853.31	7%	10%	8/25/25	11/12/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
CULVERT REPLACEMENT (B58 STORM PROJECT STM77692)	CULVERT REPLACEMENT		NH 11		NORTHEAST EARTH MECHANICS LLC		WATTON, JONATHAN		BOWLES, JAMES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE TURNPIKE STRIPING	44497	44497		1/7/25	\$702,352.50	1/30/25	\$735,964.50	\$679,387.01	\$56,577.49	8%	0%	7/28/25	10/31/25
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
TURNPIKES STATEWIDE STRIPING	STRIPING		TURNPIKES STATEWIDE STRIPING		K5 CORPORATION		POWELSON, COLBY		SAVAGE, LEAH				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
MANCHESTER	44501	44501		3/26/24	\$1,040,145.00	4/18/24	\$1,446,755.00	\$1,620,434.69	-\$173,679.69	-12%	5%	3/11/25	5/16/25
Description	Project Type		Route/Road			Contractor		Contract Admin		DCE			
REPLACEMENT OF BOX BEAM ALONG I-293 IN MANCHESTER	GUARDRAIL		I-293			C.W. SLITER & SONS LLC dba CWS FENCE & GUARDRAIL		TAYLOR, WILLIAM		TEDESCHI, GREGORY			

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE GUARDRAIL NORTH	44541	44541	X-A005(521)	6/4/24	\$573,050.00	6/27/24	\$399,722.00	\$289,137.62	\$110,584.38	28%	5%	10/28/24	6/18/25
Description	Project Type		Route/Road			Contractor		Contract Admin		DCE			
UPGRADE OF GUARDRAIL TERMINALS AND OTHER SAFETY IMPROVMENTS IN THE NORTHERN PART OF THE STATE.	GUARDRAIL		VARIOUS			VERMONT RECREATIONAL SURFACING & FENCING INC		THOMPSON, EMILY		FLANDERS, CHARLES			

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE DURABLES 2024	44755	44755	X-A005(567)	5/21/24	\$2,167,140.00	6/13/24	\$1,554,500.25	\$1,344,335.54	\$210,164.71	14%	5%	10/8/24	9/4/25
Description	Project Type		Route/Road			Contractor		Contract Admin		DCE			
DURABLE PAVEMENT MARKINGS	STRIPING		VARIOUS			K5 CORPORATION		HEALEY, NATHANIEL		TEDESCHI, GREGORY			

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE EV LOAD POSTING SIGNS GRP2	44837	44837	X-A005(585)	9/24/24	\$1,309,037.21	10/17/24	\$1,206,925.00	\$1,098,451.01	\$108,473.99	9%	5%	5/5/25	9/22/25
Description	Project Type		Route/Road			Contractor		Contract Admin		DCE			
INSTALL EMERGENCY VEHICLE (EV) LOAD POSTING SIGNS AT VARIOUS BRIDGES AS REQUIRED BY ANALYSIS.	SIGNING		VARIES			NORTHEAST TRAFFIC CONTROL SERVICES LLC		KOZIKOWSKI, MARK		SAVAGE, LEAH			

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
STATEWIDE LOOPS 2025	44930	44930	X-A005(603)	11/26/24	\$427,850.00	12/19/24	\$387,100.00	\$315,254.12	\$71,845.88	19%	10%	7/28/25	11/26/25
Description	Project Type			Route/Road			Contractor	Contract Admin	DCE				
INSTALLATION OF INDUCTIVE LOOPS FOR TRAFFIC MONITORING DETECTION				VARIOUS ROUTES			ELECTRIC LIGHT COMPANY INC dba ELECTRIC SIGNAL REPAIR	DUNBAR, KEVIN	FLANDERS, CHARLES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
DISTRICT 1/DISTRICT 2/DISTRICT 3	44974	44974N		2/4/25	\$3,397,891.00	2/25/25	\$3,285,679.22	\$3,246,585.63	\$39,093.59	1%	0%	6/10/25	10/28/25
Description	Project Type			Route/Road			Contractor	Contract Admin	DCE				
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICTS 1, 2, AND 3	RESURFACING			VARIOUS			GMI ASPHALT LLC	BOYKO, IAN	FLANDERS, CHARLES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
DISTRICT 2/DISTRICT 3/DISTRICT 4	44975	44975N		2/4/25	\$6,881,597.40	2/27/25	\$6,163,263.32	\$5,929,705.68	\$233,557.64	4%	0%	6/12/25	9/30/25
Description	Project Type			Route/Road			Contractor	Contract Admin	DCE				
RESURFACING VARIOUES TIER 2, 3 AND 4 ROADWAYS IN DISTRICTS 2, 3 AND 4	RESURFACING			VARIOUS			PIKE INDUSTRIES, INC.	FALLER, DAVID	BOWLES, JAMES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
DISTRICT 1/DISTRICT 3 (F)	44977	44977N	X-A005(615)	3/18/25	\$10,038,671.62	4/10/25	\$8,287,209.96	\$7,937,731.82	\$349,478.14	4%	5%	7/8/25	12/2/25
Description	Project Type			Route/Road			Contractor	Contract Admin	DCE				
RESURFACING OF VARIOUS TIER 2, 3 AND 4 ROADWAYS IN DISTRICT 1 AND 3	RESURFACING			VARIOUS			PIKE INDUSTRIES, INC.	COUTURE, LUC	FLANDERS, CHARLES				

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
DISTRICT 2/DISTRICT 3 (F)	44978	44978N	X-A005(619)	3/18/25	\$2,377,182.11	4/10/25	\$2,190,947.95	\$2,139,098.67	\$51,849.28	2%	5%	7/14/25	10/17/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF VARIOUS TIER 2, 3 AND 4 ROADWAYS IN DISTRICT 2 AND 3	RESURFACING	VARIOUS	PIKE INDUSTRIES, INC.	FALLER, DAVID	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
PLYMOUTH-CAMPTON-THORNTON	44991	44991	X-A005(623)	3/4/25	\$608,347.60	3/27/25	\$533,145.30	\$369,513.62	\$163,631.68	31%	5%	8/7/25	8/14/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
CONSTRUCT PERMANENT GROOVED DURABLE POLYUREA PAVEMENT MARKINGS ON I-93 FROM PLYMOUTH TO THORNTON	STRIPING	I-93	L & D SAFETY MARKING CORP	DOUGHTY, PATRICK	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/Under	Cont %	Date Started	Date Comp
MILTON-WAKEFIELD-OSSIPEE	44992	44992	X-A005(624)	3/4/25	\$455,430.00	3/27/25	\$346,040.00	\$308,756.44	\$37,283.56	11%	5%	8/4/25	8/7/25

Description	Project Type	Route/Road	Contractor	Contract Admin	DCE
CONSTRUCT PERMANENT GROOVED DURABLE POLYUREA PAVEMENT MARKINGS ON NH16 FROM MILTON TO OSSIPEE	STRIPING	NH 16	L & D SAFETY MARKING CORP	CORNELL, LLOYD	BOWLES, JAMES

Summary Data	PS&E Totals	Bid Totals	Total Payments	Final Balances
Total Number of Contracts:	39	\$208,923,972.01	\$222,927,826.92	\$216,691,414.53