



Victoria F. Sheehan
Commissioner

THE STATE OF NEW HAMPSHIRE
DEPARTMENT OF TRANSPORTATION



William Cass, P.E.
Assistant Commissioner

Bureau of Construction
January 11, 2021

His Excellency, Governor Christopher T. Sununu
and the Honorable Council
State House
Concord, New Hampshire 03301

INFORMATIONAL ITEM

The Department of Transportation requests placing this item on the Consent Calendar.

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006, the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits a summary report of active projects that may require contingency use. Attached please find the year end summary report for 2020. The "Final Balance" column highlights any contract that used contingencies in 2020.

Respectfully,

Victoria F. Sheehan
Commissioner

WC/TK/sb
Attachment:



Construction Contract Final Payment Report

End Dates Between 01-JAN-2020 And 31-DEC-2020

Contract Location	State #	Projects	Federal Number	Ad Date	PS&E Estimate	Bid Date	Contract Bid Amt	Final Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
PORTSMOUTH	13455D	13455D 13455E	X-A000(997)	09/19/2017	\$7,797,983.09	10/12/2017	\$7,950,099.25	\$7,739,653.26 *	\$210,445.99	2.65%	6%	01/11/2018	05/05/2020
US 1 BYPASS: REPLACE WOODBURY AVENUE AND STARK STREET BRIDGES OVER US 1 BYPASS	ROADWAY & BRIDGE		US 1 BYPASS		SWETT E. D. INC.		SWITZER, DENIS C		HUNTER, NICKIE				
STATEWIDE	41550	41550	X-A004(662)	03/27/2018	\$4,426,649.20	04/19/2018	\$4,843,348.28	\$4,348,014.42	\$495,333.86	10.23%	5%	07/09/2018	05/21/2020
PAVEMENT RESURFACING ON TIER 2 ROADWAYS	PAVEMENT REHABILITATION		VARIOUS TIER 2 EAST		BROX INDUSTRIES INC.		SMITH, ERIC G		BOWLES, JAMES				
PLAINFIELD	42580	42580		06/18/2019	\$1,288,523.60	07/02/2019	\$1,237,473.00	\$1,225,381.26 *	\$12,091.74	.98%	10%	07/17/2019	05/22/2020
INSTALL SLOPE STABILIZATION BETWEEN ROUTE 12A AND THE CONNECTICUT RIVER	EMBANKMENT RECONSTRUCTION		ROUTE 12A		NOTT'S EXCAVATING INC		GUYETTE, RONALD D		FLYNN, SHAUN				
STATEWIDE	41899	41899	X-A004(769)	10/29/2019	\$850,522.50	11/21/2019	\$839,188.25	\$764,668.16	\$74,520.09	8.88%	5%	03/30/2020	05/27/2020
REPLACE CABLE GUARDRAIL AND F TERMINAL UNITS ON TIER 2 AND 3 ROADS IN DISTRICTS 4 & 5.	GUARDRAIL		VARIOUS		CWS FENCE & GUARDRAIL CO		SPINGOLA, CHRISTOPHER M		FLYNN, SHAUN				
HAMPTON	42295	42295	X-A004(849)	09/24/2019	\$534,040.00	10/17/2019	\$747,055.00	\$573,580.58	\$173,474.42	23.22%	0%	03/03/2020	05/28/2020
UPGRADE OF SIDEWALK CURB RAMP TIP DOWNS IN CONJUNCTION WITH ROADWAY PAVING OPERATIONS	NH 1A OCEAN BLVD		NORTHEAST EARTH MECHANICS INC		WINN, KEVIN R		HUNTER, NICKIE						
ALSTEAD	20817	20817	X-A002(091)	09/11/2018	\$1,487,668.15	10/04/2018	\$1,117,341.50	\$1,069,843.51 *	\$47,497.99	4.25%	5%	11/30/2018	06/11/2020
NH 123A OVER WARREN BROOK - REPLACE SINGLE SPAN BRIDGE.	BRIDGE REPLACEMENT		NH 123A		COLD RIVER BRIDGES LLC		OBERST, FREDERICK W		FLYNN, SHAUN				
BOW	42300	42300		01/07/2020	\$269,920.00	01/30/2020	\$289,663.75	\$275,476.94	\$14,186.81	4.90%	10%	04/24/2020	06/12/2020
REPAIR OF A 48" CMP CULVERT AT MM 35.2 UNDER I-93/89 CD ROAD	CULVERT REPLACEMENT		I-93		C.L.H. & SON INC		STROZEWSKI, MICHAEL T		METCALF, PAUL				
LACONIA	16144	16144	X-A001(150)	03/19/2019	\$1,048,305.00	04/11/2019	\$1,182,310.50	\$1,007,882.73	\$174,427.77	14.75%	5%	12/16/2019	06/19/2020
BRIDGE REHABILITATION, SUPERSTRUCTURE REPLACEMENT, CARRYING US 3 OVER NH BRIDGE & ROADWAY RAILROAD (RED LIST)	US 3		EVROKS CORPORATION		DONNELLY, MICHAEL R		BOWLES, JAMES						
OSSIPEE	29315	29315	X-A003(995)	04/18/2019	\$1,756,164.00	05/09/2019	\$2,253,953.50	\$2,037,631.13	\$216,322.37	9.60%	5%	07/12/2019	06/19/2020
NH 28 / NH 171 INTERSECTION SAFETY IMPROVEMENTS	INTERSECTION		NH 28		COLEMAN ALVIN J & SON INC		SMITH, ERIC G		BOWLES, JAMES				
WAKEFIELD	42240	42240	X-A004(793)	10/08/2019	\$866,035.00	10/31/2019	\$939,773.73	\$858,263.54	\$81,510.19	8.67%	6%	04/27/2020	06/25/2020
RECONSTRUCT RAILWAY-HIGHWAY CROSSING, ROADWAY APPROACHES & PROTECTIVE RAILROAD X-ING DEVICES (WAKEFIELD054-237Y)	NH 16		RIEGEL RAIL SOLUTIONS LLC W J		PIPER, STEPHEN R		BOWLES, JAMES						
SALEM TO MANCHESTER	14633H	14633H	A004(376)	02/09/2016	\$40,978,593.04	01/01/2017	\$45,922,044.90	\$46,585,553.87 *	-\$663,508.97	-1.44%	2%	06/03/2016	06/30/2020
I-93 NB & SB MAINLINE RECONSTRUCTION, EXIT 5 TO I-293 SPLIT (LONDONDERRY & MANCHESTER)	ROADWAY		I-93		Alvin J Coleman & Son Inc		SKOV, CONRAD C		METCALF, PAUL				
STATEWIDE	28139	28139	X-A003(700)	01/08/2019	\$472,300.00	01/31/2019	\$435,370.00	\$440,893.76 *	-\$5,523.76	-1.27%	5%	10/29/2019	07/13/2020
HORIZONTAL CURVE SIGNING PROJECT - TWO LANE URBAN ROADS IN D6	SIGNING		DISTRICT 6 HORIZONTAL CURVES (URBAN)		NORTHEAST TRAFFIC CONTROL SERV		WINN, KEVIN R		HUNTER, NICKIE				

Friday, January 8, 2021

* Project has not been finalized

[Current Approved Contract Amount]



Construction Contract Final Payment Report

End Dates Between 01-JAN-2020 And 31-DEC-2020

Contract Location	State #	Projects	Federal Number	Ad Date	PS&E Estimate	Bid Date	Contract Bid Amt	Final/Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description				Project Type	Route/Road	Contractor		Contract Admin		DCE			
OSSIPEE	41916	41916		10/29/2019	\$451,290.80	11/21/2019	\$539,848.70	\$442,032.52	\$97,816.18	18.12%	0%	04/08/2020	07/15/2020
BRIDGE PRESERVATION EFFORTS FOR NH28 OVER NHRR IN OSSIPEE (BR. NO. 194/146). BRIDGE NH28 PIPER R. M. INC. SMITH, ERIC G BOWLES, JAMES													
BEDFORD	13953	13953	X-A000(143)	04/25/2017	\$14,386,206.25	05/18/2017	\$15,834,005.75	\$15,019,413.03 *	\$814,592.72	5.14%	5%	08/10/2017	07/22/2020
WIDEN NH 101 TO 5 LANES FROM NH 114 TO WALLACE ROAD ROADWAY NH 101 CONTINENTAL PAVING INC TEDESCHI, GREGORY T METCALF, PAUL													
BEDFORD - MANCHESTER	40731	40731	X-A004(475)	06/05/2018	\$4,546,093.60	06/28/2018	\$4,648,329.50	\$3,843,544.76 *	\$804,784.74	17.31%	10%	10/23/2018	07/22/2020
BRIDGE PRESERVATION EFFORTS FOR THE BRIDGES CARRYING I-293 EB & WB OVER MERRIMACK RIVER BRIDGE REHABILITATION I-293 EB & WB AUDLEY R. S. INC. VAUGHAN, TYLER R METCALF, PAUL													
ROXBURY - SULLIVAN	10439	10439	X-F-X-0121(034)	09/19/2017	\$13,492,980.25	10/12/2017	\$13,451,513.85	\$13,801,809.87 *	\$350,295.82	-2.6%	5%	12/11/2017	07/24/2020
RECONSTRUCT SHOULDERS AND ROADWAY AND REDLIST BRIDGE 093/061 BRIDGE REHABILITATION NH 9 AUDLEY R. S. INC. MORAN, MARK L FLYNN, SHAUN													
STATEWIDE TIER 2 (W) RESURFACING	42272	42272	X-A004(829)	11/19/2019	\$2,308,737.07	12/12/2019	\$2,123,488.80	\$1,973,739.3 *	\$149,749.5	7.05%	5%	04/20/2020	07/28/2020
RESURFACING VARIOUS TIER 2 ROADWAYS IN DISTRICT 2. RESURFACING US4/NH10/NH12A GMI ASPHALT LLC POTTER, JEFFERY E FLYNN, SHAUN													
STATEWIDE TIER 2 CRACK SEAL	42317B	42317B	X-A004(815)	09/17/2019	\$432,893.65	10/10/2019	\$440,309.15	\$390,871.82	\$49,437.33	11.23%	5%	05/19/2020	07/28/2020
CRACK SEALING OF TIER 2 ROADWAYS CRACK SEALING VARIOUS NICOM COATINGS CORPORATION DUNBAR, KEVIN C GLINES, STEVEN													
DISTRICT 5 PMRAP	42325	42325		04/23/2019	\$1,457,680.19	05/16/2019	\$1,402,832.10	\$1,196,650.22	\$206,181.88	14.70%	6%	06/04/2020	07/31/2020
REHABILITATION OF LANGFORD ROAD IN CANDIA AND NH 121A IN SANDOWN. RESURFACING LANGFORD ROAD AND NH 121A CONTINENTAL PAVING INC KELLY, DENNIS METCALF, PAUL													
SANBORNTON-NEW HAMPTON	41705	41705	X-A004(718)	09/17/2019	\$1,764,600.00	10/10/2019	\$1,118,190.00	\$987,925.57	\$130,264.43	11.85%	5%	04/24/2020	08/07/2020
PAINTING I-93 BRIDGES BETWEEN SANBORNTON AND NEW HAMPTON BRIDGE PAINTING I-93 MONOKO LLC FALLER, DAVID M BOWLES, JAMES													
STATEWIDE TIER 2 (E)	42288	42288	X-A004(803)	05/14/2019	\$4,204,793.95	06/06/2019	\$4,385,306.31	\$3,580,520.35 *	\$804,785.96	18.35%	5%	09/23/2019	08/23/2020
RESURFACING OF VARIOUS TIER 2 ROADWAYS IN THE EAST REGION FOR MAINTENANCE RESURFACING VARIOUS TIER 2 EAST CONTINENTAL PAVING INC PIPER, STEPHEN R HUNTER, NICKIE													
STATEWIDE TIER 2 (N)	42287	42287	X-A004(802)	04/30/2019	\$2,345,087.93	05/23/2019	\$2,577,297.27	\$2,490,459.62 *	\$86,837.65	3.37%	5%	05/05/2020	08/24/2020
RESURFACING OF VARIOUS TIER 2 ROADWAYS IN THE NORTHERN REGION FOR MAINTENANCE & PRESERVATION RESURFACING VARIOUS TIER 2 NORTHERN PIKE INDUSTRIES INC. BOYKO, IAN M GLINES, STEVEN													
DISTRICT 2 2020	42319	42319		02/04/2020	\$3,207,348.55	02/27/2020	\$2,914,082.43	\$2,660,046.34 *	\$254,036.09	8.72%	5%	05/21/2020	08/25/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 2. RESURFACING VARIOUS PIKE INDUSTRIES INC. NICKERSON, RYAN D FLYNN, SHAUN													
STATEWIDE TIER 2 (E) RESURFACING	42323	42323	X-A004(832)	09/03/2019	\$3,929,959.17	09/28/2019	\$4,114,712.10	\$3,480,265.92 *	\$634,446.18	15.42%	5%	04/14/2020	09/02/2020
RESURFACING VARIOUS TIER 2 ROADWAYS IN DISTRICT 3. RESURFACING US3 / NH25 / NH28 CONTINENTAL PAVING INC SMITH, MICHAEL A BOWLES, JAMES													

Friday, January 8, 2021

Page 2 of 5

* Project has not been finalized

[Current Approved Contract Amount]



Construction Contract Final Payment Report

End Dates Between 01-JAN-2020 And 31-DEC-2020

Contract Location	State	Projects	Federal Number	Ad Date	PS/AS Estimate	Bid Date	Contract Bid/Am	Final Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description				Project Type	Route/Road	Contractor		Contract Admin		DCE			
DISTRICT 2	161621	161621		02/04/2020	\$2,288,400.70	02/27/2020	\$2,082,241.65	\$2,043,758.06 *	\$38,483.59	1.85%	0%	05/08/2020	09/11/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 2.				RESURFACING	VARIOUS	PIKE INDUSTRIES INC.		NICKERSON, RYAN D		FLYNN, SHAUN			
DISTRICT 1	161611	161611		02/04/2020	\$3,430,566.00	02/25/2020	\$2,931,436.44	\$2,834,356.13 *	\$97,080.31	3.31%	0%	06/08/2020	09/15/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 1.				RESURFACING	VARIOUS	PIKE INDUSTRIES INC.		COUTURE, LUC M		GLINES, STEVEN			
STATEWIDE BWC (W)	42238	42238	X-A004(828)	05/21/2019	\$3,187,924.40	06/13/2019	\$3,466,112.04	\$3,037,794.4 *	\$428,317.64	12.36%	5%	09/09/2019	09/16/2020
STATEWIDE BONDED WEARING COURSE (BWC) PROJECT (WEST)				PAVEMENT RESURFACING	VARIOUS TIER 2 WEST	ALL STATES ASPHALT INC.		SPINGOLA, CHRISTOPHER M		FLYNN, SHAUN			
DISTRICT 4	161641	161641		02/04/2020	\$4,289,011.40	03/03/2020	\$4,263,091.10	\$4,009,034.77 *	\$254,056.33	5.96%	0%	06/08/2020	09/18/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 4.				PAVEMENT RESURFACING	VARIOUS	CONTINENTAL PAVING INC		LANZA, CHRISTOPHER T		FLYNN, SHAUN			
DISTRICT 5	161651	161651		02/04/2020	\$2,421,344.38	02/25/2020	\$2,582,312.98	\$2,435,525.47 *	\$146,787.51	5.68%	0%	05/06/2020	09/18/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 5.				RESURFACING	VARIOUS	CONTINENTAL PAVING INC		KELLY, DENNIS		METCALF, PAUL			
SALEM TO MANCHESTER	13933A	13933A	A004(435)	05/14/2019	\$17,075,650.25	06/06/2019	\$19,425,189.75	\$16,977,898.35 *	\$2,447,291.4	12.6%	5%	09/16/2019	09/21/2020
MAINLINE, STATE LINE TO EXIT 1 NB & SB				ROADWAY	I-93	AUDLEY R. S. INC.		LEVINE, JAY S		METCALF, PAUL			
DISTRICT 6	161661	161661		02/04/2020	\$5,272,453.65	02/27/2020	\$5,117,070.81	\$4,453,677.19 *	\$663,393.62	12.96%	0%	04/17/2020	09/25/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 6.				RESURFACING	VARIOUS	CONTINENTAL PAVING INC		WINN, KEVIN R		HUNTER, NICKIE			
DISTRICT 1	42318	42318		02/04/2020	\$2,386,277.00	02/25/2020	\$2,202,812.60	\$2,105,101.99 *	\$97,710.61	4.44%	0%	05/20/2020	09/28/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 1.				RESURFACING	VARIOUS	GMI ASPHALT LLC		BOYKO, IAN M		GLINES, STEVEN			
SALEM TO MANCHESTER	14633Z	14633Z	A004(126)	04/14/2015	\$1,795,130.75	05/07/2015	\$1,620,210.75 [\$2,220,210.75]	\$2,040,613.6 *	-\$420,402.85 \$178,597.15	-25.95% 8.09%	0%	08/14/2015	09/30/2020
CORRIDOR SMART WORK ZONE				ROADWAY	I-93	Worksafe Traffic Control Indus		COMMERFORD, MARK J		METCALF, PAUL			
MANCHESTER	42635A	42635A	X-A005(001)	04/07/2020	\$1,480,862.90	04/30/2020	\$1,685,379.87	\$1,481,324.08 *	\$204,055.79	12.11%	5%	08/09/2020	10/01/2020
HBP INLAYS ALONG I-293/NH101 AND BWC ALONG NH 111				RESURFACING	I-293/NH101 & NH 111	BROX INDUSTRIES INC.		VAUGHAN, TYLER R		METCALF, PAUL			
DUMMER - CAMBRIDGE - ERROL	16304	16304	X-A001(231)	09/04/2018	\$4,542,909.88	11/15/2018	\$4,376,380.10 [\$5,031,380.10]	\$4,848,884.27 *	-\$472,504.17 \$182,495.83	-10.8% 3.63%	5%	03/18/2019	10/05/2020
WIDENING AND RECONSTRUCTION BETWEEN NH 110A AND DUMMER POND ROAD				ROADWAY	NH 16	SICARD INC J P		CAOQUETTE, DANIEL N		GLINES, STEVEN			
WOODSTOCK	42576	42576	X-A004(917)	02/18/2020	\$1,010,375.00	03/12/2020	\$1,032,167.00	\$764,794.22 *	\$267,372.78	25.9%	5%	07/20/2020	10/05/2020
REPLACEMENT OF CORTEN GUARDRAIL ON NH ROUTE 112 IN WOODSTOCK.				GUARDRAIL	NH ROUTE 112	CWS FENCE & GUARDRAIL CO		DOUGHTY, PATRICK M		GLINES, STEVEN			

Friday, January 8, 2021

* Project has not been finalized

[Current Approved Contract Amount]



Construction Contract Final Payment Report

End Dates Between 01-JAN-2020 And 31-DEC-2020

Contract Location	State	Projects	Federal Number	Ad Date	PS&E Estimate	Bid Date	Contract Bid Amt	Final Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description	Project Type		Route/Road		Contractor		Contract Admin		DCE				
CLAREMONT	25621	25621	X-A003(140)	09/17/2019	\$339,128.19	10/10/2019	\$440,135.75	\$413,110.99 *	\$27,024.76	6.14%	5%	05/19/2020	10/07/2020
NH 11 & 103 / BOWEN STREET: IMPROVE ACCESS MANAGEMENT AT EXISTING SIGNALIZED INTERSECTION		SIGNALIZATION		NH 11 / 103		WEAVER BROS. CONST. CO. INC.		FLYNN, DAVID M		FLYNN, SHAUN			
DISTRICT 3	16163I	16163I		02/04/2020	\$2,708,783.62	03/03/2020	\$2,450,462.45	\$2,262,186.43 *	\$188,276.02	7.68%	0%	05/13/2020	10/08/2020
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 3.		RESURFACING		VARIOUS		GMI ASPHALT LLC		SMITH, MICHAEL A		BOWLES, JAMES			
DURHAM	16236	16236	A001(202)	07/10/2018	\$7,100,000.00	05/15/2019	\$7,100,000.00	\$7,213,447.67 *	-\$113,447.67	-1.6%	5%	08/15/2019	10/09/2020
BRIDGE REPLACEMENT, FOR BRIDGE CARRYING US 4 OVER BUNKER CREEK (BR NO 145/116)		BRIDGE REPLACEMENT		US 4		SPS NEW ENGLAND INC.		SWITZER, DENIS C		HUNTER, NICKIE			
LITTLETON	42376	42376	X-A004(831)	11/19/2019	\$1,320,325.75	12/12/2019	\$1,267,669.64	\$1,217,581.42 *	\$50,088.22	3.95%	10%	03/30/2020	10/15/2020
PRESERVATION EFFORTS ON 5-SPAN BRIDGE CARRYING US302,NH 10 OVER I-93 (LITTLETON 187/065).		BRIDGE REHABILITATION		US302,NH 10		EVROKS CORPORATION		DOUGHTY, PATRICK M		GLINES, STEVEN			
ROCHESTER-FARMINGTON	42243	42243	X-A004(795)	03/10/2020	\$1,287,417.50	04/02/2020	\$1,307,984.25	\$1,083,326.29 *	\$224,657.96	17.18%	8%	08/16/2020	10/15/2020
NH 11 CORRIDOR SAFETY IMPROVEMENTS AND RESURFACING		RESURFACING		NH 11		PIKE INDUSTRIES INC.		PIPER, STEPHEN R		HUNTER, NICKIE			
STATEWIDE	41909	41909	X-A004(776)	10/22/2019	\$1,090,290.00	11/14/2019	\$1,040,898.50	\$834,522.59 *	\$206,375.91	19.83%	5%	04/28/2020	10/16/2020
REPLACE CABLE GUARDRAIL IN DISTRICTS 1 & 3 (EAST).		GUARDRAIL		VARIOUS		VERMONT RECREATIONAL SURFACING		SPERRY, EDWARD G		BOWLES, JAMES			
SWANZEY	40485	40485	X-A004(415)	09/10/2019	\$1,118,206.00	10/03/2019	\$1,431,812.25	\$1,349,329.04 *	\$82,483.21	5.76%	7%	03/17/2020	10/16/2020
NH 32 / SAWYERS CROSSING ROAD ROUNDABOUT		INTERSECTION		NH 32		B.U.R. CONSTRUCTION LLC		PAIGHT, ZACHARY W		FLYNN, SHAUN			
CONCORD / HOPKINTON	41906	41906	X-A004(775)	11/26/2019	\$7,148,344.24	12/19/2019	\$7,791,169.23	\$6,216,187.19 *	\$1,574,982.04	20.21%	5%	04/14/2020	10/21/2020
RESURFACING I-93 MM 38.5 TO 44.0; I-89 MM 8.2 TO MM 13.8, AND CRACK SEALING ALONG PAVEMENT I-93, I-89, AND I-393		RESURFACING		I-93, I-89, AND I-393		PIKE INDUSTRIES INC.		TEDESCHI, GREGORY T		METCALF, PAUL			
LEBANON	25821	25821	X-A003(201)	02/12/2019	\$2,484,886.50	03/07/2019	\$2,465,683.80	\$2,413,213.28 *	\$52,470.32	2.13%	5%	11/14/2019	10/27/2020
BRIDGE REHABILITATION, FOR RED LIST BRIDGE CARRYING MASCOMA STREET OVER I-BRIDGE 89 (BR NO 103/116)		REHABILITATION		MASCOMA STREET		AUDLEY R. S. INC.		SILOVICH, ANDREW M		FLYNN, SHAUN			
NORTHUMBERLAND - STRATFORD	41898	41898	X-A004(768)	08/27/2019	\$774,740.44	09/19/2019	\$714,644.25	\$700,883.53 *	\$13,760.72	1.93%	5%	06/23/2020	10/30/2020
REPLACE CABLE GUARDRAIL AND F TERMINAL UNITS ON TIER 2 AND 3 ROADS		GUARDRAIL		VARIOUS		VERMONT RECREATIONAL SURFACING		STERLING, JASON D		GLINES, STEVEN			
SALEM TO MANCHESTER	14633J	14633J	A004(438)	10/01/2019	\$8,979,104.50	10/24/2019	\$6,839,152.50	\$5,266,383.38 *	\$1,572,769.12	23%	0%	04/06/2020	10/30/2020
EXIT 1 TO EXIT 5 - CONSTRUCT 4TH LANE NORTHBOUND AND SOUTHBOUND		ROADWAY		I-93		PIKE INDUSTRIES INC.		WILMOT, BRIAN R		METCALF, PAUL			
PLYMOUTH-CAMPTON	42384	42384	X-A004(824)	11/26/2019	\$1,844,705.00	12/19/2019	\$1,729,083.50	\$1,230,837.06 *	\$498,248.44	28.82%	10%	04/27/2020	11/05/2020
PRESERVATION WORK ON PLYMOUTH 142/145, & CAMPTON 105/058 AND 104/059.		BRIDGE REHABILITATION		US 3 & I-93		PIPER R. M. INC.		HANSEN, JARRETT T		GLINES, STEVEN			

Friday, January 8, 2021

Page 4 of 5

* Project has not been finalized

[Current Approved Contract Amount]



Construction Contract Final Payment Report

End Dates Between 01-JAN-2020 And 31-DEC-2020

Contract Location	State ID	Projects	Federal Number	Ad Date	PS&E Estimate	Bid Date	Contract Bid Amt	Final Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description				Project Type	Route/Road	Contractor		Contract Admin		DCE			
STATEWIDE	42362	42362	X-A004(823)	08/20/2019	\$596,629.40	09/12/2019	\$654,526.23	\$571,407.01 *	\$83,119.22	12.7%	0%	07/13/2020	11/05/2020
REPLACEMENT AND UPGRADE OF SIGNS AND SUPPORTS DUE TO CONDITION AND IMPROVED COMPLIANCE				SIGNING	VARIOUS	SWETT E. D. INC.		MORAN, MARK L		WILSON, DEAN			
STATEWIDE TIER 2 (N) RESURFACING	42291	42291	X-A004(806)	10/01/2019	\$1,979,312.65	10/24/2019	\$1,807,706.50	\$1,737,283.77 *	\$70,422.73	3.9%	5%	05/04/2020	11/12/2020
RESURFACING OF VARIOUS TIER 2 ROADWAYS IN THE NORTHERN REGION FOR MAINTENANCE & PRESERVATION				RESURFACING	US3 & NH26	J HUTCHINS INC		COUTURE, LUC M		GLINES, STEVEN			
EPPING-EXETER	41790	41790	X-A004(851)	01/07/2020	\$5,639,355.31	01/30/2020	\$6,981,484.59	\$6,286,780.42 *	\$694,704.17	9.95%	5%	04/22/2020	11/25/2020
PAVEMENT PRESERVATION FROM MM 115.2 TO MM 124.6 INCLUDING RAMPS FROM EXIT 6 RESURFACING THROUGH EXIT 9					NH ROUTE 101	PIKE INDUSTRIES INC.		QUIRION, STEVEN		HUNTER, NICKIE			
SALEM TO MANCHESTER	14633D	14633D	A004(375)	09/20/2016	\$67,938,067.57	10/27/2016	\$62,296,391.29	\$81,184,573.47 *	\$1,111,817.82	1.78%	3%	01/09/2017	12/04/2020
EXIT 4 INTERCHANGE, NB & SB MAINLINE & NH 102 APPROACH WORK				ROADWAY & BRIDGE	I-93	AUDLEY R. S. INC.		REISDORF, TYLER P		METCALF, PAUL			
MERRIMACK	41727	41727		07/28/2020	\$581,426.00	08/13/2020	\$577,724.50	\$555,846.41 *	\$21,878.09	3.79%	0%	10/08/2020	12/18/2020
EXIT 11 TOLL PLAZA REMOVAL				DEMOLITION	F. E. EVERRETT TURNPIKE	BUSBY CONSTRUCTION CO. INC.		WILMOT, BRIAN R		METCALF, PAUL			
JACKSON	27709	27709	X-A003(593)	08/06/2019	\$1,264,538.75	08/29/2019	\$1,462,477.75	\$1,256,430.37 *	\$206,047.38	14.09%	0%	12/09/2019	12/23/2020
BRIDGE REHAB, FOR RED LIST BRIDGE CARRYING NH 16 OVER ELLIS RIVER (BR NO 144/056)				BRIDGE REHABILITATION	NH ROUTE 16	PIPER R. M. INC.		MACDONALD, MATTHEW J		BOWLES, JAMES			
Total Number of Contract:54					Total Costs:		PS&E Totals	Bid Totals	Total Payments	Final Balances			
						\$277,680,542.70	\$275,508,582.61	\$265,620,215.13	\$9,888,367.50				