

23 Lem

FEB09'21 AM10:49 RCUD



THE STATE OF NEW HAMPSHIRE  
DEPARTMENT OF TRANSPORTATION



Victoria F. Sheehan  
Commissioner

William Cass, P.E.  
Assistant Commissioner

His Excellency, Governor Christopher T. Sununu  
and the Honorable Council  
State House  
Concord, New Hampshire 03301

Bureau of Planning & Community Assistance  
January 11, 2021

**INFORMATIONAL ITEM**

The Department of Transportation requests placing this item on the Consent Calendar.

In accordance with the requirements approved by Governor and Executive Council June 19, 2019, Item #79, the NH Department of Transportation is to submit on an annual basis a status report of all active State Bridge Aid projects.


Attached please find the 2020 annual State Bridge Aid status report.

**EXPLANATION**

Governor and Executive Council Item #79 approved on June 19, 2019, re-authorized the Department of Transportation to enter in Local Project Agreements with municipalities and others eligible for State Bridge Aid in accordance with RSA 234 (Bridges and Bridge Aid). These agreements, between the State and a Municipality delineate responsibilities for providing services necessary to manage the design and construction of a bridge rehabilitation or replacement project and to receive State Bridge Aid under the applicable provisions of RSA 234 and Transportation Administrative Rules, Tra 501.

In addition, to assure the oversight of the Governor and Executive Council, the Department of Transportation was authorized to prepare an annual status report of all active projects in the State Bridge Aid Program. Information in the annual status report includes project city/town (name), project number, scope of work, bridge number, red list status, budget and schedule. The Department of Transportation is submitting the second annual status report as an informational item to the Governor and Executive Council.

It is respectfully requested that this item be accepted.

Sincerely,  
  
Victoria F. Sheehan  
Commissioner

Attachment:  
State Bridge Aid – 2020 Annual Report

## NHDOT State Bridge Aid Program

### 2020 Annual Report by Fiscal Year and by Municipality

#### **Introduction:**

In 1993 the legislature established the State Bridge Aid (SBA) program to assist municipalities in rehabilitating or replacing local bridges. RSA Chapter 234 and Administrative rules TRA 501 describe the rules and policies of the SBA program.

Bridge aid projects are currently locally managed and typically funded with 80% SBA funds and a 20% local match. Currently the SBA program is funded with Senate Bill 367 funds at \$6.8 million per year. This effectively becomes an \$8.5 million per year program when including the 20% local match.

This report describes the overall status of the SBA program and the status of the specific bridges within the program. The effective date of this report is as of October 1, 2020.

#### **Projects Summary**

There are currently \*113 projects in the SBA program report including:

Number of Projects	Project Status
18	Enrolled (Municipality has requested funding and Department has acknowledged the project in the program, but not actively incurring expenses)
7	In process of selecting a design firm
42	In design
25	In construction
5	In the close out process
12	Recently completed and reimbursed
4	Removed from the program and funded with other sources

\*See Definitions page for specific descriptions of project status

### **2020 vs 2019 Reported Funding**

As part of the 2019 Annual Report, only projects actively incurring Bridge Aid expenses were reported. In 2020, to better represent the entire Bridge Aid program, as well as to align this report with the 10-year plan, all enrolled and active projects are being reported.

The 2020 report provides a complete accounting of costs across all funding groups. Several of the multi-funded projects listed in the 2019 report only included SBA funds.

### **Overall Program Costs and Other Metrics**

The 113 projects being reported in FY2020 annual report total \$169,470,428.00 including \$100,675,409.00 in State funds, \$33,519,657.00 in local funds, and \$35,275,361.00 in Federal funds. This a \$55,578,668.00 increase from the 2019 reported total project costs of \$113,891,759.00 that included 83 projects. As mentioned above, the significant cost reporting increase is due to reporting 30 additional projects (active plus enrolled versus just active), as well as more accurate reporting of multi funded projects. The average cost per bridge over the entire program is equal to \$1,500,000.00 per bridge.

Thirteen (13) projects were advertised for construction in FY2020 totaling \$23.7 million:

Project Name	Project #	Bridge #	Description
Barnstead	16020	149/073	Hannah Nutter Rd bridge over Big River
Bow	40346	182/113	Dunklee Rd bridge over Bow Bog Brook
Bradford	23819	140/144	Bradford Center Rd bridge over Warner River (Bement Covered Bridge)
Concord	15877	200/015	Hooksett Turnpike bridge over Bela Brook
Concord	15878	193/027	Birchdale Rd bridge over Bela Brook
Francestown	15765	149/058	South New Boston Rd bridge over South Branch Piscataquog River
Hill	41661	140/099	Bunker Hill Rd bridge over Needle Shop Brook
Laconia	40656	113/036	Court St bridge over Durkee Brook
Manchester	15401	188/092	Goffs Falls Rd bridge over BMRR (ABD)
Manchester	28336	151/065	US 3, NH 3A bridge over I-293, BMRR, Merrimack River (Queen City Bridge)
Milford	42087	102/165	Hartshorn Rd bridge over Hartshorn Brook
Ossipee	23818	108/333	Nudd Rd bridge over Bearcamp River (Whittier Covered Bridge)
Windham	41632	057/051	Castle Hill Rd bridge over Beaver Brook

Twelve (12) projects were completed and reimbursed in FY2020 totaling \$9.8 million including:

Project Name	Project #	Bridge #	Description
Amherst	20231	060/158	Horace Greeley Rd Bridge over Pulpit Brook
Barrington	41398	139/116	Mallego Rd bridge over Mallego Brook
Bedford	21193	079/128	Cider Mill Rd Bridge over McQuade Brook
Berlin	15792	232/066	Hillside Ave bridge over Dead River
Derry	41400	099/129	North Shore Rd bridge over Trib I to Beaver Lake
Gilmanton	16232	106/041	Stage Rd bridge over Brook
Gilmanton	16233	122/041	Stage Rd bridge over Nighthawk Hollow Brook
Gorham	41396	027/112	Spring Rd bridge over Mount Crescent Brook
Hooksett	29655	083/150	Bypassed Lilac bridge over Merrimack River
Milford	42087	102/165	Hartshorn Rd bridge over Hartshorn Brook
Newport	29763	147/036	Coon Brook Rd bridge over S Branch Sugar River
Thornton	15938	183/107	Covered Bridge Rd bridge over Mill Brook

Four (4) projects were removed from the SBA program and funded with other sources including:

Project Name	Project #	Bridge #	Description	Funding
Belmont	22872	103/072	Church St bridge over Tioga River	Town Funded
Keene	29340	118/051	NH 10 Winchester St bridge over Ash Swamp Brook	Will be Federally funded as part of the Keene 40666 project in FY2025
Keene	10309b	125/069	Island Street bridge over Ashuelot	Federally funded
Whitefield	16025	159/098	Hazen Road bridge over Johns River	Town Funded

## **Future Enrollment Plan**

With the 113 projects mentioned above and the balance of funds in the SBA program, available funding is committed thru State fiscal year 2028. Since 2018, no new projects have been enrolled in the program. The Department plans to begin enrolling additional projects as part of the upcoming 2023 to 2032 Ten Year Plan process. Projects selected for funding would be programmed in years 2029 thru 2032 at the approved level of funding provided by the legislature, currently \$6.8 million per year (\$8.5 million including the local match).

A new solicitation process is currently being developed to assist in the selection of projects. With over 250 red list municipal bridges statewide, the number of bridges needing improvements outweighs the available funding. Therefore, a ranking process is being developed that uses NHDOT bridge inspection data gathered for each municipal bridge to rank bridges based primarily on bridge condition with other factors to help select bridges with the most need to be improved.

### **Bridge Ranking Criteria are likely to include:**

- 1) Condition – physical condition of major elements based on bridge inspection data
- 2) Importance – the relative value of a bridge to the transportation network based on the detour length combined with estimate traffic volume.
- 3) Risk – the bridge’s susceptibility to scour and fatigue
- 4) Capacity – the structural capacity of the bridge and weight posting status
- 5) Type – the physical type of bridge structure
- 6) Bridge Capita – the square footage of bridge deck a municipality has in its inventory compared to its population

Similar to other NHDOT funding programs, a statewide solicitation process will be broadcast to municipalities to request applications for bridge aid. The applications will be reviewed for applicability, ranked, and selected to match the available funding within the ten-year plan.

## **Bridge Aid Lists**

Two (2) SBA project reporting lists are provided at the end of this report. One lists SBA projects alphabetically and the other lists SBA projects by expected date of advertisement for bids. The following table of definitions below describes the terms used in both SBA project reporting lists.

## Definitions

Active	Used in 2019 Report, only projects actively incurring reimbursable expenses were reported in 2019. In 2020, to better represent the entire program as well as reflect the 10 year plan, all projects with a project number (enrolled and active) are being reported
Bidding	Project soliciting bids for construction
BRG#	The NHDOT Bridge Number for each project
Close Out	Status - Project substantially complete and finalizing documentation
Comments	Reasons for funding increases or decrease or other relevant project information
Complete	Status - Project is complete and municipality has been reimbursed
Completion Date	The expected substantial completion year of the project – physical construction is complete
Construction	Status – Project construction in progress
Contractor	Construction company who was awarded the low bid and constructed the project
Cost Delta (\$)	The cost difference for each project reported between the 2019 and 2020 annual reports
Current Estimated Cost (\$) All Funds	The total cost of the project including Bridge Aid funds, municipal matching funds (typically 20%) and other sources of funds (possibly Federal and/or non-participating funds)
Current Status	Current Status of Project – see individual definitions for Enrolled, Active, Removed, QBS, Scope & Fee, Eng. Study, Prelim Design, Final Design, On Shelf, Bidding, Construction, Close Out, and Complete
Description	The location of the bridge structure and the feature it is crossing
Designer	Engineering firm responsible for the bridge design
Eng. Study	Status - Engineering Study Phase - first reimbursable phase of project development
Enrolled	Status - Enrolled in the Bridge Aid program with a project number but <u>not</u> actively incurring reimbursable expenses.
Final Des.	Status - Final Design Phase - third reimbursable phase of project development
NPL	Not Previously Listed
On Shelf	Status - Design is approved and waiting for funding year to solicit bids
Prelim Des.	Status - Preliminary Design Phase - second reimbursable phase of project development
Previous Annual Report Ad Year	The 2019 previously reported actual or expected year of advertisement for construction
Previous Annual Report Cost (\$)	The previous 2019 reported cost of the project. (did not always include other sources of funds – see comments section for each project)
PROJ#	The NHDOT project number for each project
Project Name	The municipality and/or municipalities where the project is located
QBS	Status - Municipality soliciting for engineering services thru the Qualification Based Selection Process
Red List?	Structurally Deficient – a condition rating of 4 or less on NHDOT's bridge inspection report Y = Yes on the red list and N = No, not on the red list

Removed	Status - Originally enrolled in the Bridge Aid program but no longer in the program. Funds typically replaced with another source of funding (Town funds or Federal funds for example)
Scope	The type of bridge project – Rehabilitate or Replace
Scope & Fee	Status - Municipality negotiating a scope of work and fee proposal with engineering company selected thru QBS process
State Fiscal Ad Year	The actual or expected year the project will be advertised for construction

Attachments

2020 Bridge Aid Report – 113 Projects Listed Alphabetically

2020 Bridge Aid Report – 113 Projects List by Fiscal Year (2018 thru 2028)

State Fiscal AD Year	Previous Annual Report Ad Year	2020 Annual Report		STATE BRIDGE AID									
		Project Name	PROJ #	Brj #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2026	NPL	Alstead	40649	059/134	Rehab	Hill Rd bridge over Darby Brook	Y	\$260,900	\$0	\$260,900	Enrolled	Not considered active, therefore not reported in 2019	2028
2025	NPL	Alstead	40661	046/141	Replace	Comstock Rd bridge over Darby Brook	N	\$1,013,600	\$0	\$1,013,600	Enrolled	Not considered active, therefore not reported in 2019	2027
2018	2018	Amherst	20231	060/158	Replace	Horace Greeley Rd Bridge over Pulpit Brook	Y	\$1,380,165	\$1,394,185	-\$14,020	Complete	Final Reimbursement 2019	2019
2023	TBD	Amherst	40654	112/071	Replace	Mont Vernon Rd bridge over Ceasars Brook	Y	\$1,016,600	\$1,016,600	\$0	Eng Study		2025
2025	TBD	Amherst	40657	145/106	Replace	Thornton Ferry Rd bridge over Beaver Brook	Y	\$1,340,000	\$1,325,000	\$15,000	Eng Study		2027
2025	TBD	Andover	41407	098/093	Replace	Lawrence Rd bridge over Blackwater River	N	\$3,205,298	\$2,435,000	\$770,298	Prefim Des	Scope Change - hydraulic needs increased size of bridge	2027
2018	2018	Antrim	29468	173/075	Replace	West St Bridge over Great Brook	Y	\$926,984	\$897,350	\$29,634	Construction		2020
2023	NPL	Antrim	14942	117/093	Replace	Craig Rd bridge over Brook	N	\$404,000	\$0	\$404,000	Enrolled	Not considered active, therefore not reported in 2019	2025
2023	TBD	Auburn	29316	095/127	Rehab	Griffin Mill Rd bridge over Maple Falls Brook	Y	\$784,000	\$784,000	\$0	Eng Study		2025
2020	2020	Barnstead	16020	149/073	Replace	Hannah Nutter Rd bridge over Big River	N	\$1,151,716	\$1,015,943	\$135,773	Construction		2021
2019	2019	Barrington	41398	139/116	Replace	Mallego Rd bridge over Mallego Brook	Y	\$1,160,127	\$1,228,425	-\$68,298	Complete	Final Reimburse 2020	2020
2022	TBD	Barrington	26722	109/162	Rehab	Green Hill Rd bridge over Isinglass River	N	\$1,964,848	\$2,286,053	-\$321,205	Final Design		2024
2026	TBD	Barrington	41410	052/059	Replace	Old Canaan Rd bridge over Spruce Brook	N	\$709,791	\$695,500	\$14,291	Eng Study		2028

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2026	NPL	Bedford	21684	102/098	Replace	Catesby Ln bridge over McQuade Brook	N	\$600,000	\$0	\$600,000	Scope & Fee	Not considered active, therefore not reported in 2019	2028
2022	TBD	Bedford	24217	105/055	Replace	Beals Rd bridge over Baboosic Brook	Y	\$1,079,136	\$1,079,136	\$0	Prelim Des		2024
2018	2018	Bedford	21193	079/128	Replace	Cider Mill Rd Bridge over McQuade Brook	N	\$737,221	\$737,221	\$0	Complete	Final Reimburse 2020	2019
N/A	2020	Belmont	22872	103/072	Rehab	Church St bridge over Tioga River	N	\$0	\$1,040,000	-\$1,040,000	Removed	100% Town funded	2012
2018	2018	Berlin	15792	232/066	Replace	Hillside Ave bridge over Dead River	Y	\$799,142	\$756,861	\$42,281	Complete	Final Reimburse 2019	2019
2018	2018	Bow	24225	092/136	Replace	Birchdale Rd bridge over White Brook	Y	\$742,584	\$811,051	-\$68,468	Closeout	Awaiting Town's Reimburse Req	2019
2020	2020	Bow	40346	182/113	Rehab	Dunklee Rd bridge over Bow Bog Brook	Y	\$901,870	\$911,872	-\$10,002	Construction		2020
2024	TBD	Bow	24223	065/140	Replace	Page Rd bridge over Bela Brook	N	\$785,000	\$785,000	\$0	On Shelf	Final Design approved	2026
2027	TBD	Bow	24224	184/127	Replace	River Rd bridge over Bow Bog Brook	N	\$1,144,000	\$1,144,000	\$0	Prelim Des		2029
2020	2019	Bradford	23819	140/144	Rehab	Bradford Center Rd bridge over Warner River (Bement Covered Bridge)	N	\$1,641,689	\$567,865	\$1,073,824	Construction	2019 Report did not list Federal Funds, now included	2021
2026	TBD	Brookline	41408	088/074	Rehab	Bond St bridge over Nissitissit River	N	\$944,233	\$492,000	\$452,233	Final Deslgn		2028
2021	2020	Canaan	41399	147/055	Rehab	Potato Rd bridge over Indian River	Y	\$1,209,568	\$959,874	\$249,694	Prelim Des		2023
2023	NPL	Canaan	26704	101/152	Replace	Clark Pond Rd bridge over Clark Pond Brook	N	\$520,000	\$0	\$520,000	Enrolled	Not considered active, therefore not reported in 2019	2025

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2024	NPL	Canaan	41406	172/070	Rehab	Grist Mill Hill Rd bridge over Indian River	Y	\$696,000	\$0	\$696,000	Enrolled	Not considered active, therefore not reported in 2019	2026
2021	2021	Colebrook	40651	190/109	Rehab	Harvey Swell Rd bridge over East Branch Mohawk River	Y	\$424,400	\$307,000	\$117,400	Prelim Des		2023
2021	2021	Colebrook	40652	167/120	Replace	Bear Rock Rd bridge over West Branch Mowhawk River	Y	\$511,775	\$688,600	-\$176,825	Prelim Des		2023
2023	NPL	Colebrook	40655	050/099	Rehab	Rehabilitate Pleasant St bridge over Mohawk River	N	\$545,000	\$0	\$545,000	Enrolled	Not considered active, therefore not reported in 2019	2025
2020	2020	Concord	15877	200/015	Replace	Hooksett Turnpike bridge over Bela Brook	Y	\$1,033,401	\$1,122,901	-\$89,500	Construction		2022
2020	2020	Concord	15878	193/027	Replace	Birchdale Rd bridge over Bela Brook	Y	\$1,044,416	\$1,122,901	-\$78,485	Construction		2022
2023	2020	Concord	41212	163/111	Rehab	NH 9 (Loudon Rd) bridge over Merrimack River	Y	\$7,840,000	\$8,620,000	-\$780,000	Eng Study	Majority of funding is Federal	2025
2021	2020	Concord-Pembroke	14841-A	183/156	Rehab	North Pembroke Rd bridge over Soucook River	N	\$2,066,055	\$1,971,007	\$95,048	Final Design		2023
2025	NPL	Conway	41402	164/063	Rehab	Washington St bridge over Swift River	N	\$2,013,000	\$0	\$2,013,000	Scope & Fee	Recently active, was not reported in 2019	2027
2019	2019	Derry	41400	099/129	Replace	North Shore Rd bridge over Trib I to Beaver Lake	N	\$548,668	\$419,101	\$129,567	Complete	Final Reimburse 2020	2020
2023	NPL	Dorchester	42091	151/055	Replace	Province Rd bridge over Bucks Brook	N	\$170,000	\$0	\$170,000	Enrolled	Not considered active, therefore not reported in 2019	2025
2026	NPL	Dorchester	42092	156/053	Replace	Province Rd bridge over South Branch of Baker River	N	\$230,000	\$0	\$230,000	Enrolled	Not considered active, therefore not reported in 2019	2028
2018	2018	Dummer	15815	042/043	Rehab	Old Rt 110 bridge over Upper Ammonoosuc River	Y	\$2,315,869	\$2,315,869	\$0	Construction		2020

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2021	TBD	Eaton	41404	058/130	Replace	Potter Rd bridge over Snow Brook	Y	\$659,024	\$641,500	\$17,524	On Shelf	Final Design approved	2023
2027	NPL	Enfield	13592	120/115	Rehab	Shaker Blvd bridge over Knox River	N	\$525,000	\$0	\$525,000	Enrolled	Not considered active, therefore not reported in 2019	2029
2020	2020	Francestown	15765	149/058	Replace	South New Boston Rd bridge over South Branch Piscataquog River	Y	\$1,250,461	\$1,337,000	-\$86,539	Construction		2022
2026	NPL	Francestown	42709	091/142	Replace	Old County Rd North bridge over Collins Brook	Y	\$960,400	\$0	\$960,400	Enrolled	Not considered active, therefore not reported in 2019	2028
2019	2019	Freedom	15987	115/074	Replace	Ossipee Lake Rd bridge over Danforth Bay Outlet	N	\$1,348,470	\$762,711	\$585,759	Construction	Based on Bids	2021
2021	2021	Fremont	23793	155/133	Replace	Martin Rd bridge over Piscassic River	N	\$660,000	\$660,000	\$0	Eng Study		2023
2019	2019	Gilford	21107	106/099	Rehab	Old Lakeshore Rd bridge over Gunstock River	Y	\$1,288,795	\$1,327,300	-\$38,505	Construction		2021
2019	2019	Gilmanton	16232	106/041	Replace	Stage Rd bridge over Brook	N	\$869,936	\$787,428	\$82,508	Complete	Final Reimburse 2020	2020
2019	2019	Gilmanton	16233	122/041	Replace	Stage Rd bridge over Nighthawk Hollow Brook	N	\$1,636,168	\$1,732,935	-\$96,767	Complete	Final Reimburse 2020	2020
2021	2021	Gilmanton	16234	174/094	Replace	Crystal Lake Rd bridge over Nelson Brook	N	\$1,658,448	\$1,655,500	\$2,948	Final Design	Final Design	2023
2025	NPL	Goffstown	41597	129/116	Replace	Center St bridge over Harry Brook	N	\$836,000	0	\$836,000	Enrolled	Not considered active, therefore not reported in 2019	2028
2018	2018	Gorham	41396	027/112	Replace	Spring Rd bridge over Mount Crescent Brook	N	\$286,116	\$363,461	-\$77,345	Complete	Final Reimburse 2020	2019
2027	2019	Harrisville	16114	061/060	Replace	South Rd bridge over Minnewawa Brook	Y	\$858,672	\$858,672	\$0	Final Design		2029

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brq #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2019	2019	Haverhill	41724	147/109	Replace	Clark Pond Rd bridge over Clark Brook	N	\$690,000	\$690,000	\$0	Construction		2021
2020	2020	Hill	41661	140/099	Rehab	Bunker Hill Rd bridge over Needle Shop Brook	Y	\$562,955	\$380,000	\$182,955	Construction		2021
2018	2018	Hooksett	29655	083/150	Rehab	Bypassed Lilac bridge over Merrimack River	N	\$875,000	\$875,000	\$0	Complete	Final Reimburse 2020	2020
2021	2020	Jackson	40808	153/066	Rehab	Valley Cross Rd bridge over Wildcat Brook	N	\$1,247,874	\$1,059,281	\$188,593	Final Design		2023
2021	2021	Jaffrey	41401	159/094	Rehab	Nutting Rd bridge over Contoocook River	Y	\$868,400	\$785,400	\$83,000	Prelim Des		2023
2018	2018	Keene	26505	137/059	Replace	NH 12 bridge over Beaver Brook	Y	\$2,535,556	\$2,466,411	\$69,145	Closeout	Constuction complete	2020
2019	2019	Keene	15854	140/077	Replace	Roxbury St bridge over Beaver Brook	Y	\$1,517,258	\$875,400	\$641,858	Construction	Based on Bids	2021
2025	2019	Keene	29340	118/051	Replace	NH 10 Winchester St bridge over Ash Swamp Brook	Y	\$0	\$2,949,150	-\$2,949,150	Removed	State bridge aid funding removed, Bridge scope add to Keene 40666 Federal Project in 2025	
2021	2020	Keene	10309b	125/069	Replace	Island Street bridge over Ashuelot	N	\$0	\$1,700,000	-\$1,700,000	Removed	State Bridge Aid funding removed and replaced with Fed MOBRR funding	2023
2023	NPL	Keene	40653	142/092	Replace	George St bridge over Beaver Brook	Y	\$715,400	\$0	\$715,400	Scope & Fee	Not considered active, therefore not reported in 2019	2025
2020	2020	Laconia	40656	113/036	Replace	Court St bridge over Durkee Brook	N	\$2,479,351	\$1,685,133	\$794,218	Construction	Scope Change - Utlity and Roadway approach item increases	2022
2022	TBD	Laconia	26706	121/037	Replace	Academy St bridge over Durkee Brook	Y	\$727,962	\$801,000	-\$73,038	Prelim Des		2024
2026	NPL	Lancaster	22192	039/105	Rehab	Mount Orne Rd bridge over Connecticut River	N	\$300,000	\$0	\$300,000	Enrolled	Not considered active, therefore not reported in 2019	2028

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2018	2019	Lebanon	14552	120/115	Rehab	US 4 / NH 10 (Mech St) bridge over Mascoma River	N	\$1,771,591	\$1,711,135	\$60,456	Construction		2020
2022	2020	Lebanon	13558-A	062/117	Replace	NH 12A bridge over RR (Dry Bridge)	Y	\$7,715,000	\$35,000	\$7,680,000	Prelim Des	2019 Report did not list Federal Funds, now included	2024
2022	TBD	Lebanon	24221	066/059	Replace	Trues Brook Rd bridge over Bloods Brook	Y	\$2,117,600	\$2,800,000	-\$682,400	Eng Study		2024
2023	TBD	Lebanon	24222	121/117	Replace	NH 120 bridge over NHRR (abandon) Rail Trail	Y	\$1,223,200	\$1,158,000	\$65,200	Prelim Des		2024
2021	2021	Madbury	24226	056/072	Replace	Nute Rd bridge over Bellamy River	Y	\$968,769	\$920,000	\$48,769	Final Design		2023
2026	NPL	Madbury	41462	160/086	Replace	Freshet Rd bridge over Johnson Creek	Y	\$600,000	\$0	\$600,000	Scope & Fee	Not considered active, therefore not reported in 2019	2028
2020	2020	Manchester	15401	188/092	Replace	Goffs Falls Rd bridge over BMRR (ABD)	Y	\$1,873,909	\$1,725,000	\$148,909	Construction		2022
2020	2020	Manchester	28336	151/065	Rehab	US 3, NH 3A bridge over I-293, BMRR, Merrimack River (Queen City Bridge)	Y	\$9,645,739	\$11,316,000	-\$1,670,261	Construction	Final Design reduced estimated cost and bid further reduced cost	2022
2026	2021	Manchester	24212	107/071 107/072	Rehab	Ramp E & Salmon St East Bound over Rd, BMRR, and Merrimack River	Y, N	\$9,000,000	\$1,655,000	\$7,345,000	Eng Study	Updated estimate /scope change	2028
2027	NPL	Manchester	15837	144/075	Rehab	US 3 (Elm St) bridge over BMRR	N	\$3,955,000	\$0	\$3,955,000	Enrolled	Not considered active, therefore not reported in 2019	2029
2028	NPL	Manchester	24206	106/072	Rehab	bridge over RD/BMRR/Merrimack River	N	\$6,000,000	\$0	\$6,000,000	Enrolled	Not considered active, therefore not reported in 2019	2030
2019	2019	Merrimack	15841	113/159	Replace	Bedford Rd bridge over Baboosic Brook	Y	\$4,459,039	\$4,534,669	-\$75,630	Construction		2021
2024	TBD	Merrimack	29174	118/135	Replace	US 3 bridge over Baboosic Brook	Y	\$3,320,000	\$3,320,000	\$0	Eng Study		2026

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2020	TBD	Milford	42087	102/165	Rehab	Hartshorn Rd bridge over Hartshorn Brook	Y	\$78,855	\$726,855	-\$648,000	Complete	Bridge Aid only funds design	2021
2021	NPL	Milford	43115	089/106	Replace	Mason Rd bridge over Great Brook	Y	\$159,001	\$0	\$159,001	Scope & Fee	Not considered active, therefore not reported in 2019	2023
2025	NPL	New Boston	15505	087/150	Replace	Tucker Mill Rd bridge over Mid Branch Piscataquog River	N	\$977,000	\$0	\$977,000	Enrolled	Not considered active, therefore not reported in 2019	2027
2027	NPL	New Boston	14771	132/138	Replace	Greg Mill Rd bridge over South Branch Piscataquog River	N	\$1,250,000	\$0	\$1,250,000	Enrolled	Not considered active, therefore not reported in 2019	2029
2018	2018	Newport	16109	103/136	Replace	Oak St bridge over Sugar River	Y	\$2,230,587	\$400,000	\$1,830,587	Closeout	2019 Report did not list Federal Funds, now included	2020
2018	2018	Newport	29763	147/036	Replace	Coon Brook Rd bridge over S Branch Sugar River	Y	\$731,730	\$709,819	\$21,911	Complete	Final Reimburse 2020	2020
2021	NPL	Newport	20006	154/129	Replace	Sand Hill Rd bridge over Brook	N	\$1,000,000	\$0	\$1,000,000	Eng Study	Recently active, was not reported in 2019	2023
2018	2019	Northfield	29756	068/060	Replace	Sandogardy Pond Rd bridge over Cross Brook	N	\$3,125,000	\$600,213	\$2,524,787	Closeout	2019 report did not list State Highway Aid Funds, now included	2021
2019	2019	Northwood	41397	095/113	Replace	Bow Lake Rd bridge over Sherburne Brook	Y	\$833,479	\$776,800	\$56,679	Construction		2021
2021	2021	Orford	41151	080/120	Replace	Archertown Rd bridge over Jacobs Brook	Y	\$1,171,100	\$1,381,000	-\$209,900	Prelim Des		2023
2020	2019	Ossipee	23818	108/333	Rehab	Nudd Rd bridge over Bearcamp River (Whittier Covered Bridge)	N	\$1,249,000	\$1,003,263	\$245,737	Bidding		2022
2018	2018	Pelham	26762	105/069	Replace	Willow St bridge over Beaver Brook	N	\$1,989,064	\$1,911,943	\$77,121	Closeout	Construction complete	2021
2022	TBD	Pelham	29450	109/081	Rehab	Old Bridge St bridge over Beaver Brook	N	\$1,518,679	\$1,372,250	\$146,429	Prelim Des		2024

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brq #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2019	2019	Peterborough	14933	092/089	Replace	Main Street bridge over Contoocook River	Y	\$8,159,141	\$545,000	\$7,614,141	Construction	Federal Funds, now included, also costs increased based on bids	2022
2027	2019	Pittsfield	14972	089/135	Replace	Shaw Rd bridge over Kelly Brook	N	\$614,979	\$598,500	\$16,479	Prelim Des		2029
2019	2019	Plaistow	23117	122/072	Replace	Westville Road bridge over Little River	N	\$1,280,684	\$1,028,062	\$252,622	Construction		2021
2021	NPL	Richmond	29055	065/083	Replace	Whipple Hill Rd bridge over Roaring Brook	Y	\$1,345,000	\$0	\$1,345,000	Eng Study	Recently active, was not reported in 2019	2023
2023	NPL	Richmond	29056	155/066	Rehab	Tully Brook Rd bridge over Tully Brook	Y	\$854,000	\$0	\$854,000	Eng Study	Recently active, was not reported in 2019	2025
2021	NPL	Rindge	22652	154/069	Replace	Wellington Rd bridge over Converseville Brook	Y	\$1,059,621	\$0	\$1,059,621	Prelim Des	Recently active, was not reported in 2019	2023
2023	NPL	Rumney	27162	093/082	Replace	Buffalo Rd bridge over Brook	Y	\$877,000	\$0	\$877,000	Scope & Fee	Recently active, was not reported in 2019	2025
2019	2019	Salem	20228	116/116	Replace	Bluff St Extension bridge over Widow Harris Brook	Y	\$1,162,956	\$1,021,084	\$141,872	Construction		2021
2027	NPL	Sandown	41412	093/109	Replace	Phillips Rd bridge over Exeter River	N	\$755,500	0	\$755,500	Enrolled	Not considered active, therefore not reported in 2019	2029
2022	TBD	Sugar Hill	24218	202/128	Replace	Crane Hill Rd bridge over Gale River	Y	\$2,300,000	\$2,704,000	-\$404,000	Prelim Des		2024
2019	2020	Swanzey	41696	120/072	Replace	Rabbit Hollow Road bridge over Perry Brook	Y	\$781,766	\$754,954	\$26,812	Construction		2022
2024	TBD	Swanzey	41403	098/122	Replace	Christian Hill Rd bridge over NHRR	Y	\$1,816,829	\$1,826,829	-\$10,000	Eng Study		2026
2018	2018	Thornton	15938	183/107	Rehab	Covered Bridge Rd bridge over Mill Brook	Y	\$716,703	\$671,951	\$44,752	Complete	Final Reimburse 2020	2019

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2026	TBD	Weare	14338	082/045	Replace	Lull Rd bridge over Peacock Brook	Y	\$477,000	\$477,000	\$0	Scope & Fee		2028
2023	NPL	Webster	40810	121/103	Replace	Clothespin Bridge Rd bridge over Blackwater River	Y	\$1,874,155	\$0	\$1,874,155	Eng Study	Recently active, was not reported in 2019	2025
2022	NPL	Wentworth	40648	108/070	Replace	Frescoln Rd over Rocky Branch	N	\$901,700	\$0	\$901,700	Eng Study	Recently active, was not reported in 2019	2024
N/A	2019	Whitefield	16025	159/098	Replace	Hazen Road bridge over Johns River	Y	\$0	\$224,520	-\$224,520	Removed	100% Town funded	N/A
2021	2019	Wilton	15767	074/060	Replace	King Brook Rd bridge over King Brook	Y	\$1,169,800	\$545,000	\$624,800	Prelim Des	Scope change from rehabilitation to replacement	2023
2021	2021	Wilton	26201	086/142	Replace	Stage Coach Rd bridge over Burton Pond Outlet	Y	\$688,511	\$365,500	\$323,011	Prelim Des		2023
2027	NPL	Wilton	15768	060/118	Replace	Old County Farm Rd bridge over Blood Brook	Y	\$447,000	0	\$447,000	Enrolled	Not considered active, therefore not reported in 2019	2029
2020	2019	Windham	41632	057/051	Replace	Castle Hill Rd bridge over Beaver Brook	Y	\$819,377	\$614,412	\$204,965	Construction		2021
2019	2019	Wolfeboro	40617	116/072	Replace	Pleasant Valley Rd bridge over Heath Brook	Y	\$1,187,061	\$1,134,403	\$52,658	Construction		2021
<b>Total Funds</b>								=	<b>\$ 169,470,428</b>	<b>\$ 113,891,759</b>	<b>\$ 55,578,668</b>		
<b>Total State Funds</b>								=	<b>\$ 100,675,409</b>				
<b>Total Local Funds</b>								=	<b>\$ 33,519,657</b>				
<b>Total Federal Funds</b>								=	<b>\$ 35,275,361</b>				

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	2020 Annual Report		STATE BRIDGE AID									
		Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$ All funds)	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2018	2018	Amherst	20231	060/158	Replace	Horace Greeley Rd Bridge over Pulpit Brook	Y	\$1,380,165	\$1,394,185	-\$14,020	Complete	Final Reimbursement 2019	2019
2018	2018	Antrim	29468	173/075	Replace	West St Bridge over Great Brook	Y	\$926,984	\$897,350	\$29,634	Construction		2020
2018	2018	Bedford	21193	079/128	Replace	Cider Mill Rd Bridge over McQuade Brook	N	\$737,221	\$737,221	\$0	Complete	Final Reimburse 2020	2019
2018	2018	Berlin	15792	232/066	Replace	Hillside Ave bridge over Dead River	Y	\$799,142	\$756,861	\$42,281	Complete	Final Reimburse 2019	2019
2018	2018	Bow	24225	092/136	Replace	Birchdale Rd bridge over White Brook	Y	\$742,584	\$811,051	-\$68,468	Closeout	Awaiting Town's Reimburse Req	2019
2018	2018	Dummer	15815	042/043	Rehab	Old Rt 110 bridge over Upper Ammonoosuc River	Y	\$2,315,869	\$2,315,869	\$0	Construction		2020
2018	2018	Gorham	41396	027/112	Replace	Spring Rd bridge over Mount Crescent Brook	N	\$286,116	\$363,461	-\$77,345	Complete	Final Reimburse 2020	2019
2018	2018	Hooksett	29655	083/150	Rehab	Bypassed Lilac bridge over Merrimack River	N	\$875,000	\$875,000	\$0	Complete	Final Reimburse 2020	2020
2018	2018	Keene	26505	137/059	Replace	NH 12 bridge over Beaver Brook	Y	\$2,535,556	\$2,466,411	\$69,145	Closeout	Constuction complete	2020
2018	2019	Lebanon	14552	120/115	Rehab	US 4 / NH 10 (Mech St) bridge over Mascoma River	N	\$1,771,591	\$1,711,135	\$60,456	Construction		2020
2018	2018	Newport	16109	103/136	Replace	Oak St bridge over Sugar River	Y	\$2,230,587	\$400,000	\$1,830,587	Closeout	2019 Report did not list Federal Funds, now included	2020
2018	2018	Newport	29763	147/036	Replace	Coon Brook Rd bridge over S Branch Sugar River	Y	\$731,730	\$709,819	\$21,911	Complete	Final Reimburse 2020	2020
2018	2019	Northfield	29756	068/060	Replace	Sandogardy Pond Rd bridge over Cross Brook	N	\$3,125,000	\$600,213	\$2,524,787	Closeout	2019 report did not list State Highway Aid Funds, now included	2021

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2018	2018	Pelham	26762	105/069	Replace	Willow St bridge over Beaver Brook	N	\$1,989,064	\$1,911,943	\$77,121	Closeout	Construction complete	2021
2018	2018	Thornton	15938	183/107	Rehab	Covered Bridge Rd bridge over Mill Brook	Y	\$716,703	\$671,951	\$44,752	Complete	Final Reimburse 2020	2019
2019	2019	Barrington	41398	139/116	Replace	Mallego Rd bridge over Mallego Brook	Y	\$1,160,127	\$1,228,425	-\$68,298	Complete	Final Reimburse 2020	2020
2019	2019	Derry	41400	099/129	Replace	North Shore Rd bridge over Trib I to Beaver Lake	N	\$548,668	\$419,101	\$129,567	Complete	Final Reimburse 2020	2020
2019	2019	Freedom	15987	115/074	Replace	Ossipee Lake Rd bridge over Danforth Bay Outlet	N	\$1,348,470	\$762,711	\$585,759	Construction	Based on Bids	2021
2019	2019	Gilford	21107	106/099	Rehab	Old Lakeshore Rd bridge over Gunstock River	Y	\$1,288,795	\$1,327,300	-\$38,505	Construction		2021
2019	2019	Gilmanton	16232	106/041	Replace	Stage Rd bridge over Brook	N	\$869,936	\$787,428	\$82,508	Complete	Final Reimburse 2020	2020
2019	2019	Gilmanton	16233	122/041	Replace	Stage Rd bridge over Nighthawk Hollow Brook	N	\$1,636,168	\$1,732,935	-\$96,767	Complete	Final Reimburse 2020	2020
2019	2019	Haverhill	41724	147/109	Replace	Clark Pond Rd bridge over Clark Brook	N	\$690,000	\$690,000	\$0	Construction		2021
2019	2019	Keene	15854	140/077	Replace	Roxbury St bridge over Beaver Brook	Y	\$1,517,258	\$875,400	\$641,858	Construction	Based on Bids	2021
2019	2019	Merrimack	15841	113/159	Replace	Bedford Rd bridge over Baboosic Brook	Y	\$4,459,039	\$4,534,669	-\$75,630	Construction		2021
2019	2019	Northwood	41397	095/113	Replace	Bow Lake Rd bridge over Sherburne Brook	Y	\$833,479	\$776,800	\$56,679	Construction		2021
2019	2019	Peterborough	14933	092/089	Replace	Main Street bridge over Contoocook River	Y	\$8,159,141	\$545,000	\$7,614,141	Construction	Federal Funds, now included, also costs increased based on bids	2022

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2019	2019	Plaistow	23117	122/072	Replace	Westville Road bridge over Little River	N	\$1,280,684	\$1,028,062	\$252,622	Construction		2021
2019	2019	Salem	20228	116/116	Replace	Bluff St Extension bridge over Widow Harris Brook	Y	\$1,162,956	\$1,021,084	\$141,872	Construction		2021
2019	2020	Swansey	41696	120/072	Replace	Rabbit Hollow Road bridge over Perry Brook	Y	\$781,766	\$754,954	\$26,812	Construction		2022
2019	2019	Wolfeboro	40617	116/072	Replace	Pleasant Valley Rd bridge over Heath Brook	Y	\$1,187,061	\$1,134,403	\$52,658	Construction		2021
2020	2020	Barnstead	16020	149/073	Replace	Hannah Nutter Rd bridge over Big River	N	\$1,151,716	\$1,015,943	\$135,773	Construction		2021
2020	2020	Bow	40346	182/113	Rehab	Dunklee Rd bridge over Bow Bog Brook	Y	\$901,870	\$911,872	-\$10,002	Construction		2020
2020	2019	Bradford	23819	140/144	Rehab	Bradford Center Rd bridge over Warner River (Bement Covered Bridge)	N	\$1,641,689	\$567,865	\$1,073,824	Construction	2019 Report did not list Federal Funds, now included	2021
2020	2020	Concord	15877	200/015	Replace	Hooksett Turnpike bridge over Bela Brook	Y	\$1,033,401	\$1,122,901	-\$89,500	Construction		2022
2020	2020	Concord	15878	193/027	Replace	Birchdale Rd bridge over Bela Brook	Y	\$1,044,416	\$1,122,901	-\$78,485	Construction		2022
2020	2020	Francestown	15765	149/058	Replace	South New Boston Rd bridge over South Branch Piscataquog River	Y	\$1,250,461	\$1,337,000	-\$86,539	Construction		2022
2020	2020	Hill	41661	140/099	Rehab	Bunker Hill Rd bridge over Needle Shop Brook	Y	\$562,955	\$380,000	\$182,955	Construction		2021
2020	2020	Laconia	40656	113/036	Replace	Court St bridge over Durkee Brook	N	\$2,479,351	\$1,685,133	\$794,218	Construction	Scope Change - Utility and Roadway approach item increases	2022
2020	2020	Manchester	15401	188/092	Replace	Goffs Falls Rd bridge over BMRR (ABD)	Y	\$1,873,909	\$1,725,000	\$148,909	Construction		2022

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brig #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2020	2020	Manchester	28336	151/065	Rehab	US 3, NH 3A bridge over I-293, BMRR, Merrimack River (Queen City Bridge)	Y	\$9,645,739	\$11,316,000	-\$1,670,261	Construction	Final Design reduced estimated cost and bid further reduced cost	2022
2020	TBD	Milford	42087	102/165	Rehab	Hartshorn Rd bridge over Hartshorn Brook	Y	\$78,855	\$726,855	-\$648,000	Complete	Bridge Aid only funds design	2021
2020	2019	Ossipee	23818	108/333	Rehab	Nudd Rd bridge over Bearcamp River (Whittier Covered Bridge)	N	\$1,249,000	\$1,003,263	\$245,737	Bidding		2022
2020	2019	Windham	41632	057/051	Replace	Castle Hill Rd bridge over Beaver Brook	Y	\$819,377	\$614,412	\$204,965	Construction		2021
2021	2020	Canaan	41399	147/055	Rehab	Potato Rd bridge over Indian River	Y	\$1,209,568	\$959,874	\$249,694	Prelim Des		2023
2021	2021	Colebrook	40651	190/109	Rehab	Harvey Swell Rd bridge over East Branch Mohawk River	Y	\$424,400	\$307,000	\$117,400	Prelim Des		2023
2021	2021	Colebrook	40652	167/120	Replace	Bear Rock Rd bridge over West Branch Mowhawk River	Y	\$511,775	\$688,600	-\$176,825	Prelim Des		2023
2021	2020	Concord-Pembroke	14841-A	183/156	Rehab	North Pembroke Rd bridge over Soucook River	N	\$2,066,055	\$1,971,007	\$95,048	Final Design		2023
2021	TBD	Eaton	41404	058/130	Replace	Potter Rd bridge over Snow Brook	Y	\$659,024	\$641,500	\$17,524	On Shelf	Final Design approved	2023
2021	2021	Fremont	23793	155/133	Replace	Martin Rd bridge over Piscassic River	N	\$660,000	\$660,000	\$0	Eng Study		2023
2021	2021	Gilmanston	16234	174/094	Replace	Crystal Lake Rd bridge over Nelson Brook	N	\$1,658,448	\$1,655,500	\$2,948	Final Design	Final Design	2023
2021	2020	Jackson	40808	153/066	Rehab	Valley Cross Rd bridge over Wildcat Brook	N	\$1,247,874	\$1,059,281	\$188,593	Final Design		2023
2021	2021	Jaffrey	41401	159/094	Rehab	Nutting Rd bridge over Contoocook River	Y	\$868,400	\$785,400	\$83,000	Prelim Des		2023

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brig #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2021	2020	Keene	10309b	125/069	Replace	Island Street bridge over Ashuelot	N	\$0	\$1,700,000	-\$1,700,000	Removed	State Bridge Aid funding removed and replaced with Fed MOBRR funding	2023
2021	2021	Madbury	24226	056/072	Replace	Nute Rd bridge over Bellamy River	Y	\$968,769	\$920,000	\$48,769	Final Design		2023
2021	NPL	Milford	43115	089/106	Replace	Mason Rd bridge over Great Brook	Y	\$159,001	\$0	\$159,001	Scope & Fee	Not considered active, therefore not reported in 2019	2023
2021	NPL	Newport	20006	154/129	Replace	Sand Hill Rd bridge over Brook	N	\$1,000,000	\$0	\$1,000,000	Eng Study	Recently active, was not reported in 2019	2023
2021	2021	Orford	41151	080/120	Replace	Archertown Rd bridge over Jacobs Brook	Y	\$1,171,100	\$1,381,000	-\$209,900	Prelim Des		2023
2021	NPL	Richmond	29055	065/083	Replace	Whipple Hill Rd bridge over Roaring Brook	Y	\$1,345,000	\$0	\$1,345,000	Eng Study	Recently active, was not reported in 2019	2023
2021	NPL	Rindge	22652	154/069	Replace	Wellington Rd bridge over Converseville Brook	Y	\$1,059,621	\$0	\$1,059,621	Prelim Des	Recently active, was not reported in 2019	2023
2021	2019	Wilton	15767	074/060	Replace	King Brook Rd bridge over King Brook	Y	\$1,169,800	\$545,000	\$624,800	Prelim Des	Scope change from rehabilitation to replacement	2023
2021	2021	Wilton	26201	086/142	Replace	Stage Coach Rd bridge over Burton Pond Outlet	Y	\$688,511	\$365,500	\$323,011	Prelim Des		2023
2022	TBD	Barrington	26722	109/162	Rehab	Green Hill Rd bridge over Isinglass River	N	\$1,964,848	\$2,286,053	-\$321,205	Final Design		2024
2022	TBD	Bedford	24217	105/055	Replace	Beals Rd bridge over Baboosic Brook	Y	\$1,079,136	\$1,079,136	\$0	Prelim Des		2024
2022	TBD	Laconia	26706	121/037	Replace	Academy St bridge over Durkee Brook	Y	\$727,962	\$801,000	-\$73,038	Prelim Des		2024
2022	2020	Lebanon	13558-A	062/117	Replace	NH 12A bridge over RR (Dry Bridge)	Y	\$7,715,000	\$35,000	\$7,680,000	Prelim Des	2019 Report did not list Federal Funds, now included	2024

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2022	TBD	Lebanon	24221	066/059	Replace	Trues Brook Rd bridge over Bloods Brook	Y	\$2,117,600	\$2,800,000	-\$682,400	Eng Study		2024
2022	TBD	Pelham	29450	109/081	Rehab	Old Bridge St bridge over Beaver Brook	N	\$1,518,679	\$1,372,250	\$146,429	Prelim Des		2024
2022	TBD	Sugar Hill	24218	202/128	Replace	Crane Hill Rd bridge over Gale River	Y	\$2,300,000	\$2,704,000	-\$404,000	Prelim Des		2024
2022	NPL	Wentworth	40648	108/070	Replace	Frescoln Rd over Rocky Branch	N	\$901,700	\$0	\$901,700	Eng Study	Recently active, was not reported in 2019	2024
2023	TBD	Amherst	40654	112/071	Replace	Mont Vernon Rd bridge over Ceasars Brook	Y	\$1,016,600	\$1,016,600	\$0	Eng Study		2025
2023	NPL	Antrim	14942	117/093	Replace	Craig Rd bridge over Brook	N	\$404,000	\$0	\$404,000	Enrolled	Not considered active, therefore not reported in 2019	2025
2023	TBD	Auburn	29316	095/127	Rehab	Griffin Mill Rd bridge over Maple Falls Brook	Y	\$784,000	\$784,000	\$0	Eng Study		2025
2023	NPL	Canaan	26704	101/152	Replace	Clark Pond Rd bridge over Clark Pond Brook	N	\$520,000	\$0	\$520,000	Enrolled	Not considered active, therefore not reported in 2019	2025
2023	NPL	Colebrook	40655	050/099	Rehab	Rehabilitate Pleasant St bridge over Mohawk River	N	\$545,000	\$0	\$545,000	Enrolled	Not considered active, therefore not reported in 2019	2025
2023	2020	Concord	41212	163/111	Rehab	NH 9 (Loudon Rd) bridge over Merrimack River	Y	\$7,840,000	\$8,620,000	-\$780,000	Eng Study	Majority of funding is Federal	2025
2023	NPL	Dorchester	42091	151/055	Replace	Province Rd bridge over Bucks Brook	N	\$170,000	\$0	\$170,000	Enrolled	Not considered active, therefore not reported in 2019	2025
2023	NPL	Keene	40653	142/092	Replace	George St bridge over Beaver Brook	Y	\$715,400	\$0	\$715,400	Scope & Fee	Not considered active, therefore not reported in 2019	2025
2023	TBD	Lebanon	24222	121/117	Replace	NH 120 bridge over NHRR (abandon) Rail Trail	Y	\$1,223,200	\$1,158,000	\$65,200	Prelim Des		2024

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2023	NPL	Richmond	29056	155/066	Rehab	Tully Brook Rd bridge over Tully Brook	Y	\$854,000	\$0	\$854,000	Eng Study	Recently active, was not reported in 2019	2025
2023	NPL	Rumney	27162	093/082	Replace	Buffalo Rd bridge over Brook	Y	\$877,000	\$0	\$877,000	Scope & Fee	Recently active, was not reported in 2019	2025
2023	NPL	Webster	40810	121/103	Replace	Clothespin Bridge Rd bridge over Blackwater River	Y	\$1,874,155	\$0	\$1,874,155	Eng Study	Recently active, was not reported in 2019	2025
2024	TBD	Bow	24223	065/140	Replace	Page Rd bridge over Bela Brook	N	\$785,000	\$785,000	\$0	On Shelf	Final Design approved	2026
2024	NPL	Canaan	41406	172/070	Rehab	Grist Mill Hill Rd bridge over Indian River	Y	\$696,000	\$0	\$696,000	Enrolled	Not considered active, therefore not reported in 2019	2026
2024	TBD	Merrimack	29174	118/135	Replace	US 3 bridge over Baboosic Brook	Y	\$3,320,000	\$3,320,000	\$0	Eng Study		2026
2024	TBD	Swanzey	41403	098/122	Replace	Christian Hill Rd bridge over NHRR	Y	\$1,816,829	\$1,826,829	-\$10,000	Eng Study		2026
2025	NPL	Alstead	40661	046/141	Replace	Comstock Rd bridge over Darby Brook	N	\$1,013,600	\$0	\$1,013,600	Enrolled	Not considered active, therefore not reported in 2019	2027
2025	TBD	Amherst	40657	145/106	Replace	Thornton Ferry Rd bridge over Beaver Brook	Y	\$1,340,000	\$1,325,000	\$15,000	Eng Study		2027
2025	TBD	Andover	41407	098/093	Replace	Lawrence Rd bridge over Blackwater River	N	\$3,205,298	\$2,435,000	\$770,298	Prelim Des	Scope Change - hydraulic needs increased size of bridge	2027
2025	NPL	Conway	41402	164/063	Rehab	Washington St bridge over Swift River	N	\$2,013,000	\$0	\$2,013,000	Scope & Fee	Recently active, was not reported in 2019	2027
2025	NPL	Goffstown	41597	129/116	Replace	Center St bridge over Harry Brook	N	\$836,000	0	\$836,000	Enrolled	Not considered active, therefore not reported in 2019	2028
2025	2019	Keene	29340	118/051	Replace	NH 10 Winchester St bridge over Ash Swamp Brook	Y	\$0	\$2,949,150	-\$2,949,150	Removed	State Bridge Aid funding removed, Bridge scope add to Keene 40666 Federal Project in 2025	

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date
2025	NPL	New Boston	15505	087/150	Replace	Tucker Mill Rd bridge over Mid Branch Piscataquog River	N	\$977,000	\$0	\$977,000	Enrolled	Not considered active, therefore not reported in 2019	2027
2026	NPL	Alstead	40649	059/134	Rehab	Hill Rd bridge over Darby Brook	Y	\$260,900	\$0	\$260,900	Enrolled	Not considered active, therefore not reported in 2019	2028
2026	TBD	Barrington	41410	052/059	Replace	Old Canaan Rd bridge over Spruce Brook	N	\$709,791	\$695,500	\$14,291	Eng Study		2028
2026	NPL	Bedford	21684	102/098	Replace	Catesby Ln bridge over McQuade Brook	N	\$600,000	\$0	\$600,000	Scope & Fee	Not considered active, therefore not reported in 2019	2028
2026	TBD	Brookline	41408	088/074	Rehab	Bond St bridge over Nissitissit River	N	\$944,233	\$492,000	\$452,233	Final Design		2028
2026	NPL	Dorchester	42092	156/053	Replace	Province Rd bridge over South Branch of Baker River	N	\$230,000	\$0	\$230,000	Enrolled	Not considered active, therefore not reported in 2019	2028
2026	NPL	Francestown	42709	091/142	Replace	Old County Rd North bridge over Collins Brook	Y	\$960,400	\$0	\$960,400	Enrolled	Not considered active, therefore not reported in 2019	2028
2026	NPL	Lancaster	22192	039/105	Rehab	Mount Orne Rd bridge over Connecticut River	N	\$300,000	\$0	\$300,000	Enrolled	Not considered active, therefore not reported in 2019	2028
2026	NPL	Madbury	41462	160/086	Replace	Freshet Rd bridge over Johnson Creek	Y	\$600,000	\$0	\$600,000	Scope & Fee	Not considered active, therefore not reported in 2019	2028
2026	2021	Manchester	24212	107/071 107/072	Rehab	Ramp E & Salmon St East Bound over Rd, BMRR, and Merrimack River	Y, N	\$9,000,000	\$1,655,000	\$7,345,000	Eng Study	Updated estimate /scope change	2028
2026	TBD	Weare	14338	082/045	Replace	Lull Rd bridge over Peacock Brook	Y	\$477,000	\$477,000	\$0	Scope & Fee		2028
2027	TBD	Bow	24224	184/127	Replace	River Rd bridge over Bow Bog Brook	N	\$1,144,000	\$1,144,000	\$0	Prelim Des		2029
2027	NPL	Enfield	13592	120/115	Rehab	Shaker Blvd bridge over Knox River	N	\$525,000	\$0	\$525,000	Enrolled	Not considered active, therefore not reported in 2019	2029

See Definitions Page for definitions of column headings and current status information

State Fiscal AD Year	Previous Annual Report Ad Year	Project Name	PROJ #	Brg #	Scope	Description	Red List?	Current Estimated Cost (\$) All funds	Prev Annual Report Cost (\$)	Cost Delta (\$)	Current Status	Comments	Completion Date	
2027	2019	Harrisville	16114	061/060	Replace	South Rd bridge over Minnewawa Brook	Y	\$858,672	\$858,672	\$0	Final Design		2029	
2027	NPL	Manchester	15837	144/075	Rehab	US 3 (Elm St) bridge over BMRR	N	\$3,955,000	\$0	\$3,955,000	Enrolled	Not considered active, therefore not reported in 2019	2029	
2027	NPL	New Boston	14771	132/138	Replace	Greg Mill Rd bridge over South Branch Piscataquog River	N	\$1,250,000	\$0	\$1,250,000	Enrolled	Not considered active, therefore not reported in 2019	2029	
2027	2019	Pittsfield	14972	089/135	Replace	Shaw Rd bridge over Kelly Brook	N	\$614,979	\$598,500	\$16,479	Prelim Des		2029	
2027	NPL	Sandown	41412	093/109	Replace	Phillips Rd bridge over Exeter River	N	\$755,500	0	\$755,500	Enrolled	Not considered active, therefore not reported in 2019	2029	
2027	NPL	Wilton	15768	060/118	Replace	Old County Farm Rd bridge over Blood Brook	Y	\$447,000	0	\$447,000	Enrolled	Not considered active, therefore not reported in 2019	2029	
2028	NPL	Manchester	24206	106/072	Rehab	bridge over RD/BMRR/Merrimack River	N	\$6,000,000	\$0	\$6,000,000	Enrolled	Not considered active, therefore not reported in 2019	2030	
N/A	2020	Belmont	22872	103/072	Rehab	Church St bridge over Tioga River	N	\$0	\$1,040,000	-\$1,040,000	Removed	100% Town funded	2012	
N/A	2019	Whitefield	16025	159/098	Replace	Hazen Road bridge over Johns River	Y	\$0	\$224,520	-\$224,520	Removed	100% Town funded	N/A	
<b>Total Funds</b>								=	<b>\$ 169,470,428</b>	<b>\$ 113,891,759</b>	<b>\$ 55,578,668</b>			
Total State Funds								=	\$ 100,675,409					
Total Local Funds								=	\$ 33,519,657					
Total Federal Funds								=	\$ 35,275,361					

See Definitions Page for definitions of column headings and current status information