William Cass, P.E.
Commissioner

THE STATE OF NEW HAMPSHIRE
DEPARTMENT OF TRANSPORTATION

29

David Rodrigue, P.E.
Assistant Commissioner
Andre Briere, Colonel, USAF (RET)
Deputy Commissioner

Her Excellency, Governor Kelly A. Ayotte
and the Honorable Council
State House
Concord, New Hampshire 03301

Bureau of Construction
January 13, 2025

INFORMATIONAL ITEM

The Department of Transportation requests placing this item on the Consent Calendar.

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006, as a condition of reinstituting contingencies, the Department of Transportation's Bureau of Construction submits a summary report of active projects that may require contingency use. Attached please find the year end summary report for 2024. The "Final Balance" column highlights any contract that used contingencies in 2024 with a negative final balance amount.

Respectfully,

William J. Cass, P.E.
Commissioner

WO/NH/mw
Attachment:

Construction Contract Final Payment Report

End Dates Between January 1, 2024 and December 31, 2024

Jan 8, 2025

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DERRY-LONDONDERRY	13065E	13065E	X-A005(210)	6/6/23	$401,090.00	6/29/23	$294,700.00	$287,170.89	$7,529.11	3%	10%	10/18/23	4/12/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
I-93 EXIT 4A, BUILDING DEMOLITIONS FOR CONSTRUCTION OF EXIT 4A.	DEMOLITION	FOLSOM ROAD	SPEARS BROS BUILDING SALVAGE & WRECKING INC	REISDORF, TYLER	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
WILTON - MILFORD - AMHERST - BEDFORD	13692 D	13692D	X-A004(698)	8/22/23	$4,648,573.00	9/14/23	$4,493,807.80	$3,714,774.07	$779,033.73	17%	5%	11/27/23	8/14/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
SAFETY COUNTERMEASURES INSTALLATION BASED ON THE 2002 NH 101 CORRIDOR STUDY	ROADWAY	NH 101	CONTINENTAL PAVING INC	TRUBEY, MASON	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
PETERBOROUGH	15879	15879	X-A001(007)	2/16/21	$8,979,713.80	3/11/21	$8,541,598.70	$8,475,062.11	$66,536.59	1%	5%	10/27/21	5/23/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
BRIDGE REPLACEMENT AND WIDENING FOR TCP, US 202 & NH 101 OVER CONTOOCOOK RIVER (RED LIST)	BRIDGE REPLACEMENT	US 202 / NH 101	SWETT, E. D. INC.	PAIGHT, ZACHARY	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 1	16161L	16161L		2/7/23	$9,604,034.83	2/28/23	$9,185,438.28	$8,713,955.49	$471,482.80	5%	0%	4/24/23	6/7/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 1.	RESURFACING	VARIOUS	PIKE INDUSTRIES, INC.	COUTURE, LUC	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 2	16162 M	16162M		2/27/24	$3,364,182.11	3/21/24	$3,716,923.36	$3,228,551.69	$488,371.67	13%	0%	7/1/24	10/3/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS TIER 2, 3 AND 4 ROADWAYS IN DISTRICT 2	RESURFACING	VARIOUS	PIKE INDUSTRIES, INC.	FALLER, DAVID	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 3	16163 M	16163M		2/27/24	$5,381,099.92	3/26/24	$5,486,208.91	$4,757,080.19	$729,128.72	13%	0%	6/10/24	11/8/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 3	RESURFACING	VARIOUS	CONTINENTAL PAVING INC	MACDONALD, MATTHEW	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 4	16164 M	16164M		2/27/24	$6,567,818.48	3/26/24	$6,659,206.84	$6,177,051.12	$482,155.72	7%	0%	5/29/24	10/7/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 4	RESURFACING	VARIOUS	CONTINENTAL PAVING INC	LANZA, CHRISTOPHER	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 5	16165 M	16165M		2/27/24	$4,023,033.24	3/19/24	$3,803,800.35	$3,374,531.64	$429,268.71	11%	0%	8/15/24	12/4/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 5	RESURFACING	VARIOUS	CONTINENTAL PAVING INC	KELLY, DENNIS	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
PORTSMOUTH, NH - YORK, ME	16189B	16189B		2/17/21	$9,388,190.98	8/23/21	$9,388,190.98	$9,579,957.92	-$191,766.94	-2%	3%	9/28/21	1/12/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
ITS IMPROVEMENTS TO I-95 FROM PORTSMOUTH, NH TO YORK, ME	ITS FIBER	I-95	GREEN MOUNTAIN COMMUNICATIONS INC	SWITZER, DENIS	METCALF, PAUL

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
HAMPTON - PORTSMOUTH	26485	26485	X-A003(355)	11/15/22	$4,513,991.00	12/8/22	$4,986,543.00	$4,482,635.40	$503,907.60	10%	15%	3/30/23	9/23/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
ACQUIRE 9.6 MILES RR CORRIDOR HAMPTON-PORTSMOUTH & IMPROVE EXISTING CORRIDOR SURFACE FOR BIKE/PED.		HAMPTON BRANCH RAIL CORRIDOR	MERRILL F L CONSTRUCTION INC	BRENNEMAN, ALEXANDER	METCALF, PAUL

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
CLAREMONT	27691	27691	X-A003(590)	7/11/23	$3,719,264.00	8/3/23	$5,790,172.60	$5,445,190.49	$344,982.11	6%	5%	10/19/23	12/4/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
NH 12A, BRIDGE REHABILITATION CARRYING NH 12A OVER SUGAR RIVER, BR NO 072/127	BRIDGE	NH 12A	EVROKS CORPORATION	GUYETTE, RONALD	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
PEMBROKE-MEREDITH RS	40842	40842	X-A004(501)	9/19/23	$467,000.00	10/12/23	$189,400.00	$180,127.51	$9,272.49	5%	5%	5/2/24	9/11/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
INSTALLATION OF RUMBLE STRIPS ALONG NH ROUTE 106.	RUMBLE STRIP	NH ROUTE 106	L & D SAFETY MARKING CORP	CORNELL, LLOYD	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
LANCASTER-SHELBURNE RS	40844	40844	X-A004(503)	3/12/24	$334,460.00	4/4/24	$265,150.00	$132,709.38	$132,440.62	50%	5%	8/7/24	9/20/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
INSTALLATION OF RUMBLE STRIPS ALONG US ROUTE 2.	RUMBLE STRIP	US ROUTE 2	L & D SAFETY MARKING CORP	CAOUETTE, DANIEL	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
LEBANON	41191	41191	X-A004(559)	7/23/19	$8,462,542.00	8/15/19	$9,764,986.00	$10,404,304.19	-$639,318.19	-7%	5%	11/18/19	6/25/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
REHAB OF THE I-89 NB & SB OVER US 4 & NH 10 BRIDGES AND PRESERVATION EFFORTS FOR THE MASCOMA RIVER	BRIDGE REHABILITATION	I-89 NB & SB	SWETT, E. D. INC.	SILOVICH, ANDREW	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
OSSIPEE	41251	41251	X-A004(573)	10/11/22	$9,262,700.00	11/3/22	$9,417,681.12	$8,947,858.62	$469,822.51	5%	0%	1/30/23	9/20/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
PAVEMENT REHAB AND DRAINAGE UPGRADES INCLUDING IMPROVEMENTS AT MT. SHAW RD.	PAVEMENT REHABILITATION	NH 16	COLEMAN ALVIN J & SON INC	SMITH, ERIC	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
AMHERST	41413	41413	X-A004(623)	5/3/22	$1,610,445.00	5/26/22	$2,242,592.25	$2,436,115.78	-$193,523.53	-9%	10%	2/20/23	2/26/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
ADDRESS RED LIST BRIDGE CARRYING NH 122 (MAIN ST) OVER NH 101 IN THE TOWN OF AMHERST (135/109)	BRIDGE REHABILITATION	NH ROUTE 122	EVROKS CORPORATION	TRUBEY, MASON	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
STATEWIDE SCOUR RESPONSE	41915B	41915B	X-A005(318)	4/4/23	$975,685.00	4/27/23	$905,725.00	$662,315.91	$243,409.09	27%	10%	10/31/23	9/6/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
PRESERVATION RESPONSE TO STABILIZE VARIOUS BRIDGES FROM SCOUR.	BRIDGE	VARIOUS	LATULIPPE CONSTRUCTION, M.E.	DUNBAR, KEVIN	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
HANOVER, NH - NORWICH, VT	42278	42278	X-A004(800)	8/9/22	$2,362,131.70	9/1/22	$2,867,411.00	$2,566,243.23	$301,167.77	10%	10%	4/5/23	7/3/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
BRIDGE PRESERVATION EFFORT ON THE BRIDGE CARRYING NH 10A OVER CONN RIVER (LEDYARD BRIDGE)	BRIDGE	NH 10A	SICARD INC, J P	FRANKLIN, ABIGAIL	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
SUTTON	42419	40511, 42419	X-A004(839)	10/5/21	$31,400,021.24	11/4/21	$29,800,003.92	$29,044,467.63	$755,536.29	3%	14%	3/7/22	11/7/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
REHABILITATE FROM MM 24.2 TO MM 28.7 INCLUDING THE RAMPS FOR EXIT 10	PAVEMENT REHABILITATION	I-89	WEAVER BROS. CONST. CO., INC.	SAVAGE, JASON	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
CHARLESTOWN	42484	42484	X-A005(053)	8/29/23	$726,940.35	9/21/23	$918,592.00	$662,521.55	$256,070.45	28%	0%	4/9/24	10/24/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
NH 12 BRIDGE PRESERVATION EFFORTS FOR NH12 OVER NECRR IN CHARLESTOWN (BR. NO. 181/058).	BRIDGE	NH 12	MILLER CONSTRUCTION, INC.	GUYETTE, RONALD	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
WOODSTOCK	42534	42534	X-A004(896)	1/30/24	$2,122,251.32	2/22/24	$2,191,679.50	$2,017,408.07	$174,271.43	8%	10%	6/12/24	10/22/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
SCOUR REPAIRS AT WOODSTOCK 195/093 (NH175 OVER PEMI).	BRIDGE	NH 175	PIPER, R. M. INC.	JOACHIM, CHRISTOPHER	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
WILTON	42747	42747, 43544	X-A004(968)	7/18/23	$2,733,593.75	8/17/23	$3,743,600.00	$3,483,872.64	$259,727.36	7%	11%	3/21/24	12/30/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RECONSTRUCT RAILWAY-HIGHWAY CROSSING, ROADWAY APPROACHES & PROTECTIVE DEVICES. (WILTON 844-302J)	RAILROAD X-ING	NH 31	AUDLEY, R. S., INC.	PIPER, STEPHEN	WILSON, DEAN

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
BRIDGE WASHING	42939	42939		2/13/24	$544,880.00	3/14/24	$478,351.00	$432,436.72	$45,914.28	10%	0%	9/4/24	10/25/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
STATEWIDE BRIDGE WASHING CONTRACT - TIER 1 ROADS	BRIDGE	STATEWIDE	DEANGELO CONTRACTING SERVICES LLC	DOWNS, JAMES	WILSON, DEAN

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
STATEWIDE TIER 2 RESURFACING (NW)	43053	43053	X-A005(020)	11/1/22	$4,534,751.37	12/1/22	$4,897,125.26	$4,831,941.60	$65,183.66	1%	5%	6/21/23	7/30/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
PAVEMENT PRESERVATION OF US 2, NH 10, AND US 302	RESURFACING	NH 10/US 302/US 2	J HUTCHINS INC	GIROUX, MARIO	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
STATEWIDE TIER 2 RESURFACING (CENTRAL)	43054	43054	X-A005(021)	9/27/22	$4,129,424.75	10/20/22	$3,934,430.52	$3,306,003.29	$628,427.24	16%	5%	4/11/23	10/8/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
PAVEMENT PRESERVATION OF US 3 AND NH 104	RESURFACING	US 3 & NH 104	CONTINENTAL PAVING INC	BENNETT, CARTER	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
NEWPORT	43060B	43060B	X-A005(131)	8/29/23	$1,078,205.50	9/21/23	$1,357,615.30	$1,065,931.33	$291,683.97	21%	5%	4/11/24	9/10/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING AND ADA UPGRADES IN DOWNTOWN NEWPORT ON NH 10/11.	PAVEMENT REHABILITATION	NH ROUTE 10/11	PIKE INDUSTRIES, INC.	FLYNN, DAVID	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 2 GUARDRAIL	43132	43132	X-A005(047)	7/25/23	$2,119,637.50	8/17/23	$1,994,006.25	$1,419,268.84	$574,737.41	29%	10%	10/26/23	11/15/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
REPLACE CABLE GUARDRAIL, AND F-UNIT AND BLUNT END TERMINALS ON TIER 2 & 3 ROADWAYS IN DISTRICT 2.	GUARDRAIL	ROUTES 3, 4, 4A, & 11	C.W. SLITER & SONS LLC dba CWS FENCE & GUARDRAIL	FLYNN, DAVID	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
STATEWIDE TOLL PLAZA REHABILITATION	43306	43306		4/25/23	$1,642,750.00	5/25/23	$2,826,400.00	$2,820,460.01	$5,939.99	0%	5%	9/13/23	5/31/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
TOLL PLAZA REHABILITATION AT HAMPTON MAIN & HAMPTON SIDE	TOLL PLAZA	FEET, BLUE STAR TURNPIKE	AUDLEY, R. S., INC.	LORING, JEFFREY	METCALF, PAUL

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
CONCORD/ROCHESTER	43762	43762, 43872, 43873		4/19/22	$873,035.50	5/12/22	$758,326.75	$708,785.57	$49,541.18	7%	0%	10/11/22	4/23/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
REPAIR TRAFFIC SIGNALS IN CONCORD AND REPLACE WEIGH-IN-MOTION STATION IN ROCHESTER	SIGNALIZATION	FE EVERETT AND SPAULDING TPKE	NEW ENGLAND SIGNAL SYSTEMS INC	KENNEDY, KEVIN	WILSON, DEAN

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
EPPING-HAMPTON/MANCHESTER	43774	43774	X-A005(267)	9/13/22	$2,456,805.00	10/13/22	$1,241,110.00	$1,130,362.42	$110,747.58	9%	5%	7/30/23	7/30/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
INSTALLATION OF DURABLE PAVEMENT MARKINGS ALONG SECTIONS OF ROADWAY	STRIPING	NH101 & I293	K5 CORPORATION	QUIRION, STEVEN	METCALF, PAUL

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
HOPKINTON-WARNER	43801	43801	X-A005(200)	7/18/23	$904,108.00	8/10/23	$850,125.00	$795,799.37	$54,325.63	6%	5%	5/30/24	8/26/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
PAINTING THREE BRIDGES - 2 BRIDGES CARRYING I-89 IN HOPKINTON AND 1 BRIDGE OVER I-89 IN WARNER.	BRIDGE PAINTING	I-89	MODERN PROTECTIVE COATINGS INC	PEREZ GONZALEZ, JOSE	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
LEBANON	43821	43821		7/27/23	$660,000.00	5/18/23	$825,000.00	$972,903.15	-$147,903.15	-18%	10%	7/17/23	6/6/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
DOT WILL ASSIST DOS WITH THE DESIGN, CONSTRUCTION AND IMPLEMENTATION OF NEW CDL TESTING SITES	REST AREA	I-89	R J OLSZAK CONSTRUCTION INC DBA ALL-WAYS WRECKING	GLINES, STEVE	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
STATEWIDE SIGNS	43934	43934	X-A005(263)	9/27/22	$1,540,261.25	10/20/22	$1,743,476.75	$1,762,027.81	-$18,551.06	-1%	10%	4/25/23	12/2/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
REPLACEMENT AND UPGRADE OF ENHANCED REFERENCE LOCATION SIGNS (MILE MARKERS)	SIGNING	I-93, I-89, I-293, I-393, NH 101	NORTHEAST TRAFFIC CONTROL SERVICES LLC	KOZIKOWSKI, MARK	WILSON, DEAN

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
STATEWIDE SOUTH GUARDRAIL	43993	43993	X-A005(281)	10/10/23	$775,155.00	11/2/23	$772,240.00	$624,474.37	$147,765.63	19%	5%	3/12/24	11/8/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
REPLACEMENT OF NCHRP-350 TERMINALS WITH MASH TERMINALS, IN THE SOUTHERN PORTION OF THE STATE.	GUARDRAIL	VARIOUS	C.W. SLITER & SONS LLC dba CWS FENCE & GUARDRAIL	LEE, CARTER	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
LOUDON	44011	44011	X-A005(284)	8/29/23	$496,340.00	9/21/23	$762,926.00	$774,512.12	-$11,586.12	-2%	10%	1/3/24	10/7/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
CULVERT REHAB/REPLCMT OF SEVERAL PIPES UNDER NH106 IN LOUDON 2,900 FEET NORTH AND SOUTH OF NH129.	CULVERT REHABILITATION	NH ROUTE 106	BUSBY CONSTRUCTION CO., INC.	SIMONELLA, DAVID	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
RINDGE-JAFFREY/RINDGE	44027	44027	X-A005(289)	4/4/23	$2,198,463.50	4/27/23	$1,975,690.25	$1,744,680.34	$231,009.91	12%	5%	8/21/23	6/14/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS ROADWAYS IN DISTRICT 4	RESURFACING	VARIOUS	CONTINENTAL PAVING INC	LANZA, CHRISTOPHER	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
COLEBROOK-COLUMBIA/STRATFORD	44029	44029	X-A005(291)	10/17/23	$2,975,267.50	11/9/23	$2,993,930.00	$2,969,361.73	$24,568.27	1%	5%	5/15/24	10/17/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING VARIOUS ROADWAYS IN DISTRICT 1	RESURFACING	US 3	J HUTCHINS INC	CALL, DUANE	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
BEDFORD	44030	44030	X-A005(292)	10/10/23	$690,372.47	11/2/23	$884,675.87	$711,519.75	$173,156.12	20%	10%	4/9/24	6/21/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF TIER 2 ROADWAY IN DISTRICT 5	PAVEMENT REHABILITATION	BOYNTON ST	CONTINENTAL PAVING INC	JUBINVILLE, SETH	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
MEREDITH	44048	44048		8/22/23	$732,410.00	9/14/23	$732,429.50	$751,526.94	-$19,097.44	-3%	10%	9/3/24	10/30/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
CULVERT AND RETAINING WALL REPLACEMENT PROJECT	CULVERT REPLACEMENT	MEREDITH NECK ROAD	SARGENT CORPORATION	SPERRY, EDWARD	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
MARLBOROUGH	44054	44054	X-A005(303)	8/15/23	$1,196,103.00	9/7/23	$1,328,109.90	$1,319,906.62	$8,203.28	1%	10%	1/15/24	7/29/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
ADDRESS PRESERVATION NEEDS ON 3 BRIDGES IN MARLBOROUGH ON NH 12	BRIDGE	NH 12	EVROKS CORPORATION	SPINGOLA, CHRISTOPHER	CHAPMAN, TIMOTHY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
MANCHESTER-PEMBROKE	44069	44069	X-A005(329)	10/10/23	$5,783,049.42	11/2/23	$5,907,585.84	$5,135,441.25	$772,144.59	13%	0%	5/1/24	11/1/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACFING ONE SECTION OF US ROUTE 3/NH ROUTE 28	RESURFACING	US ROUTE 3/NH ROUTE 28	CONTINENTAL PAVING INC	PONTES, BOBBY	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
MILTON-WAKEFIELD	44071	44071	X-A005(331)	10/3/23	$3,954,987.00	10/26/23	$4,084,306.33	$3,301,492.43	$782,813.90	19%	50%	5/17/24	9/24/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF A SECTION NH ROUTE 16	PAVEMENT PRESERVATION	NH ROUTE 16	PIKE INDUSTRIES, INC.	GADBOIS, MICHAEL	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
HOOKSETT	44098	44098	X-A005(316)	9/12/23	$948,495.50	10/5/23	$1,082,610.05	$709,335.15	$373,274.90	34%	10%	4/9/24	7/17/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
PRESERVATION EFFORTS ON 2-SPAN BRIDGE (092/059) CARRYING DONATI DRIVE OVER I-93.	BRIDGE	DONATI DRIVE	PIPER, R. M. INC.	RODRICK, KYLE	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
CENTRAL TURNPIKE PAVING	44145	44145		10/17/23	$5,103,703.30	11/9/23	$4,972,866.69	$5,151,775.39	-$178,908.70	-4%	5%	4/8/24	11/26/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
CENTRAL RESURFACING	RESURFACING	CENTRAL TURNPIKE PAVING	PIKE INDUSTRIES, INC.	KELLY, DENNIS	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
EASTERN TURNPIKE PAVING	44146	44146		10/17/23	$2,834,240.10	11/9/23	$2,853,083.42	$2,678,745.60	$174,337.82	6%	0%	4/8/24	7/24/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
EASTERN RESURFACING	RESURFACING	EASTERN TURNPIKE PAVING	PIKE INDUSTRIES, INC.	QUIRION, STEVEN	METCALF, PAUL

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
AUBURN	44167	44167	X-A005(339)	3/5/24	$841,767.50	3/28/24	$1,042,166.50	$970,887.14	$71,279.36	7%	10%	9/3/24	12/27/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
REPLACEMENT OF 60" CMP UNDER ROUTE 121, LOCATED 600 FT WEST OF BUNKER HILL RD. IN AUBURN.	CULVERT REPLACEMENT	NH ROUTE 121	NORTHEAST EARTH MECHANICS LLC	RODRICK, KYLE	TEDESCHI, GREGORY

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 1	44446	44446		2/27/24	$2,633,398.45	3/19/24	$2,913,156.75	$2,625,848.18	$287,308.57	10%	0%	6/11/24	10/22/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF VARIOUS TIER 2, 3 AND 4 ROADWAYS IN DISTRICT 1	RESURFACING	VARIOUS	PIKE INDUSTRIES, INC.	BOYKO, IAN	FLANDERS, CHARLES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
DISTRICT 2	44447	44447		2/27/24	$3,285,503.68	3/21/24	$3,159,132.48	$2,642,577.56	$516,554.92	16%	0%	6/17/24	11/4/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING OF VARIOUS TIER 2, 3 AND 4 ROADWAYS IN DISTRICT 2.	RESURFACING	VARIOUS	GMI ASPHALT LLC	BENNETT, CARTER	BOWLES, JAMES

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
STATEWIDE PAVEMENT MARKINGS	44647	44647		2/13/24	$497,395.87	3/7/24	$495,648.45	$431,888.53	$63,759.92	13%	0%	6/2/24	11/1/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
PAVEMENT MARKING MAINTENANCE VIA CONTRACTOR. LIMITED TO STENCILED AND TRANSVERSE MARKINGS.	STRIPING	PAVEMENT MARKINGS	K5 CORPORATION	DOWNS, JAMES	WILSON, DEAN

Contract Location	State #	Projects	Federal #	Ad Date	PS&E Estimate	Bid Date	Bid Amount	Final Contract Amt	Final Balance	Over/ Under	Cont %	Date Started	Date Comp
SANDWICH-WOLFEBORO	44649	44649		4/23/24	$2,010,774.08	5/16/24	$2,067,777.75	$1,957,680.93	$110,096.82	5%	0%	9/18/24	11/20/24

Description	Projecyt Type	Route/Road	Contractor	Contract Admin	DCE
RESURFACING NH 109 IN SANDWICH, MOULTONBOROUGH, TUFTONBORO AND WOLFEBORO.	RESURFACING	NH 109	PIKE INDUSTRIES, INC.	SPERRY, EDWARD	BOWLES, JAMES

Summary Data		PS&E Totals	Bid Totals	Total Payments	Final Balances
Total Number of Contracts:	50	$178,490,046.96	$183,587,714.24	$172,521,479.66	$11,066,234.59